

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTRANS BAY AREA RAIL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>
04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: **859 to 863**

SHIFT HOUR: START: **07:00** STOP: **15:30**

WEATHER: **(NA – See Weekly Statement of Working Days)**

DATE: **04/20/09 To 04/24/09** M T W T F (Circle Day)

TEMPERATURE: MIN: **NA** MAX: **NA**

REC'D 09 JUN 26 10:02:56

Monday: 04/20/09

- Completed and filed my ARE diaries of last week.
- Covered with Darryl Schram and Scott Fabel the work in progress and all issues related to change orders.
- Worked on watering the plants at the Piazza Area and setting up the timers for the summer season.
- Meeting with MEP team about CCO 61 (Electrical Warning Systems). Went over latest CCO documents.

Tuesday: 04/21/09

- Worked on updating the CCR log and RFCO log. Provided back-up documents in binders.
- Worked on updating the CCO log to reflect the expended amount under each CCO to April 20, 09 (Est. 36).
- Meeting with MEP team and PB about CCO 61 (Electrical Warning Systems).
- Organized the Temp. Bridge Binder and provided separate cost section with complete data.

Wednesday: 04/22/09

- Updated CCO log ahead of our internal CCO meeting today and prepared prints for the meeting.
- Covered with Darryl Schram and Scott Fabel the work in progress and the CCO log comments.
- Sent to ABF today the latest approved CCO's 32, 34, 97, 112 and 113 (one approved original).
- Received quite few e-mail correspondence about the new CCO 118 and RFI's 1512 and 1646 (Update) to go into CCO 118. Established new files and binder.
- Participated in the internal CCO meeting.

Thursday: 04/23/09

- Attended the Safety Stand down meeting.
- Started work on the Monthly Project Cost Report.
- ABF returned their copy of CCO 97 (one original) that was inadvertently not signed by Gary Pursell. We will return this original to ABF once signed by Gary.
- Updated CCO log to reflect the meeting notes of yesterday.
- Received quite few e-mail correspondence about the Additional Paint CCO 94 and RFI-1715R00 Painting of Traveler Scaffolds Standard Specification Clarification. I suggest leaving the elevator painting changes under the Elevator CCO no. 85.

Friday: 04/24/09

- Participated in the MEP CCO meeting at WDC.
- CCO 55 is still missing one sheet to be updated by PB. The CCO will then be issued to ABF.
- Finalized the Monthly Project Cost Report (Pochana) and forwarded it to Darryl Schram for action.
- Started packaging the approved CCO's in order to send them to document control.
- CCO-61-Review comments were sent to PB today (by Sam Patel). PB is to resubmit updated CCO documents by 5/1/09.

SIGNATURE



(George Boughosn)

TITLE

Office Engineer, SAS

