

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START; 07:00 STOP; 15:30	894 to 898	DATE: 05/25/09 To 05/29/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
WEATHER:	(NA – See Weekly Statement of Working Days)	

Monday: 05/25/09

- Holiday (Memorial Day).

Tuesday: 05/26/09

- Completed and filed my ARE diaries of last week.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.
- Responded to PMIV action items and filed necessary documents.

Wednesday: 05/27/09

- Sent to ABF the final approved CCO 105 (Tower Fit Lugs) and CCO 56 (Suspender Loads).
- Updated CCO log to reflect the Expended Amount per the pay estimate to 5/20/09.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.
- At Darryl Schram request went over the photocopies made by BATA for the different CCO files; removed the unnecessary documentation (like internal correspondence) and kept only the required scope documents.


Thursday: 05/28/09

- Worked on preparing the "Project Cost Monthly Report" (for Pochana). Report finalized and forwarded to Darryl Schram for action.
- Specification Changes Report for the approved CCO' s and the ATP' d CCO' s was finalized and sorted out by Spec Section. Copy given to Darryl Schram for review.
- Responded to PMIV action items and filed necessary documents.

Friday: 05/29/09

- Participated the MEP CCO meeting. Requested from PB official documentation submittal to the MEP Integration CCO 110. CT reviewed 65% submittal, which was not documented.
- Received from ABF cost proposals for CCO 98 detailing and CCO 103 detailing.
- Received e-mail copy from Scott Fabel to TYLin about a new ATP to CCO 87 (East End OBG). Documented this ATP on the CCO log and provided a copy to CCO Binder.
- Updated Concurrence Memo to CCO 85 (Elevator Details). Addition of a new stop at Tower 1. Requested scope update from Martin. TYLin will be submitting the final documents next week.
- Updated CCO log to include the new cost proposals and CCO 107 CM signature.

RECT-09 JUN-26 #010280

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---