

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 916  
Project Work Day No. 1126  
Date 06/16/2009  
Shift Hours Start 5:00 Stop 9:30  
Inspector Shift 5:30 AM to 6:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NON ITEM	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying						Name	Contractor
		1 Temp tower and trusses										
		Iron Worker Foreman	8	2						Ed Meyer	ABF/ JV	
		Iron Worker App.	8	2						Matthew Cochran	ABF/ JV	
		Iron Worker Jrny	8	2						Stanley Dalie	ABF/ JV	
		Iron Worker Jrny	8	2						Jerry Kubala	ABF/ JV	
		Iron Worker Jrny	8	2						Kevin Ratcliffe	ABF/ JV	
		Iron Worker App.		2						Chris Biskner	ABF/ JV	
		Iron Worker Foreman	8							Carlos Valverde	ABF/ JV	
		Iron Worker Jrny	8							Steven Batiste	ABF/ JV	
		Iron Worker App.	8							Jose Morales	ABF/ JV	
		Iron Worker Jrny	8							James Wilkerson	ABF/ JV	
		Iron Worker Jrny	8							Josue Galvan	ABF/ JV	
		Iron Worker Jrny	8							Gabriel Rios	ABF/ JV	
		Iron Worker Foreman	8							James Sturgeon	ABF/ JV	
		Iron Worker								Troy Christianson	ABF/ JV	
		Iron Worker	8							Matt Chamberlain	ABF/ JV	
		Iron Worker App. Mechanic								Ronald Damerl	ABF/ JV	
		Iron Worker App.	8							Ethan Kent	ABF/ JV	
		Iron Worker Jrny	8							Serina Lafleur	ABF/ JV	
		Iron Worker Jrny	8							Casey Lux	ABF/ JV	
		Iron Worker Jrny	8							Mike Maday	ABF/ JV	
		Iron Worker Jrny	8							Barry Rothman	ABF/ JV	
		Iron Worker Jrny	----							Wes Woodring	ABF/ JV	
		Iron Worker Foreman	8							David Lucero	ABF/ JV	
		Iron Worker Jrny	8							Brian Benson	ABF/ JV	
		Iron Worker Jrny	8							Aaron Kent	ABF/ JV	
		Iron Worker Jrny	8							Jose Meza Amaya	ABF/ JV	
		Iron Worker Jrny	8							Obra Paulk	ABF/ JV	
		Crane Operator	8							Rodney Anderson	ABF/ JV	
		Crane Operator	8							Ernie Hamilton	ABF/ JV	
		Crane Operator	8							Mike Klein	ABF/ JV	






1. Erection Collar around east pier column of W 2 continued today.
2. Removing diagonal member between PP -E20 and PP- E22, E line.
3. Installing grating on walkway frames at field splice E 12.
4. Bolting cross bracing beams to gusset plates on truss upper and lower planes at field splice E 12.
5. Erection of truss segment # 8, hammerhead, on tower F, W line. The process started with docking 3 barges in front of Shear Leg barge for accommodating the barge carrying truss segment # 8 in position, at about 8 am iron workers begin to hook up the truss to the Shear Leg's assembled picking frame, at about 1.00 pm the Shear leg aligned the truss segment with tower F, adjusting, pinning and bolting at about 2.00 pm. Shear Leg picking frame released after minimum required bolts was in place at about 5 pm.
6. Welding stainless steel plates under the bottom flange of cradle assembly.

### Miscellaneous

#### Additional Work on/off site:



1. Installing picking assembly frame on coupled barges continued.
2. Welding pick up assembly frame columns to the coupled barges.
3. Assembling lift center of mass (LCM) frame at berth seven.
4. Welding OBG's supporting frame to embedded plates on San Clemente ISL barge continued.
5. Assembling of flexi-float continued today.
6. I worked 2 hours overtime to cover contactor's oppration.

Inspector:

Masoud Modanlou

  
Trans Engineer (C)/Asst. Struct. Rep