

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 903
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1113
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/3/2009

Weather: Overcast and cool (AM)
Cloudy and cool(PM)

Inspectors Hours Start 0700 Stop 1530

Shift Hours Start 0630 Stop 1600

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Brige Fluor JV

HOURS - ITEM NO. 8											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name	Contractor
		Traylor Dutra											

Description of Operation:

Erect Temporary Towers: TTGS Tower Socket Installation and Truss Bolting E-Line

FIELD WORK:

Truss bolting continues on the E-Line between Towers D and F, from Field Splice 12 to FS14. Masoud Modanlou is observing this work and will have the diary for the day including labor and equipment.

The inserts for the tower footing connections to the driving frame are being placed today. Thanh Le is on site to observe this operation and will have the detailed diary for the day.

Thanh Le observed that there is a discrepancy between what is in the field and what is on our version of the plans. The plans call for 21 horizontal bolt holes at the base of the Towers of G and F while in the field there are 9 holes. Thanh brought me pictures of this and I will show them to ABF tomorrow.

OFFICE WORK:

- Reviewed Submittal 1023 R01
- Diary work
- Meeting with Mark Woods about the Rotation Survey
- Prepared for the Shear Leg crane pick tomorrow of section B.5 to D, or FS5 to FS9.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", is written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.