

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 905
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1115
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/5/2009

Weather: Clear and cool (AM)
Clear and mild (PM)

Inspectors Hours Start 0700 Stop 1530

Shift Hours Start 0700 Stop 1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name	Contractor
		Traylor Dutra											

Description of Operation:

Erect Temporary Truss and Towers: Bolting Truss B.5 to D W-Line, Bolting E-Line Truss, Installing Base Plates for Towers and TTGS.

FIELD WORK:

Truss Bolting:

Throughout the day, ironworkers installed and tightened bolts for the B.5 to D truss that was lifted and placed yesterday. The connection between the newly lifted truss and the one that was already in position was secured yesterday, but was not completed. The connections between the truss and towers D and F were made yesterday, but not completed either. These connections were worked on as well.

Also, there are a couple workers finishing the connection on the E-Line truss that was lifted into position a couple weeks ago. Masoud Modanlou is observing these operations and will have the detailed diary for the day including labor and equipment.

Temp Tower G:

Thanh Le is observing the operation at Temp Tower G South. They are installing the base plates on the South frame for the tower installation there. The surveyors for ABF were on site and making sure that the elevations were per plan.

Thanh Le will have the detailed diary for the days operation including labor and equipment.

OFFICE WORK:

- Diaries
- Reviewed plans and specs
- Reviewed Submittals and RFI's for Temp Works

CONVERSATIONS:

OVERTIME: No overtime today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.