

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 935

Project Work Day No. 1145

Date 07/07/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8										Henry Wheat	ABF
4	1	Elevator Operator	8										Howard Schroyer	ABF
5	1	Pile Driver Foreman	8										Nigel Lohse	ABF
6	1	Pile Driver	8										Kurt Chaisson	ABF
7	1	Pile Driver										8	Jesse Johnsen	ABF off
8	1	Operator Apprentice/oiler	8										Ross Scott	ABF
9	1	2 nd Crane Operator	8										Ben Scott	ABF
10	1	Pile Driver										8	Richie Yambo	ABF school
11	1	Labor	8										Danny Schwartz 221	ABF
12	1	Pile Driver/Welder	8										Harry Wheat	ABF
13	1	Pile Driver	8										Jamal Whitney	ABF
	1	Crane LR 1300	8											ABF
	1	2 nd crane RT-160	8											ABF used for Temp Towers
	1	3 rd Hydraulic Crane Bigge	4									4		ABF used for loading pipe columns on trucks
	1	1 st Man Lift S-125	8											Working under the deck
	1	2nd Man Lift S-125	8											Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Power Generator 400										8		ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central

BILL OF LADING

Deliver to: ALCO Iron and Metals
1091 Doolittle Drive
San Leandro, CA 94577


Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs)
-------------------------	-----	----------

1 42" @ 48'-4"

1 42" @ 45'-6"


ALCO Trucking Representative

7-7-09
Date


ABF Representative

7-7-09
Date