

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 936
Project Work Day No. 1146
Date 07/08/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Laborer	8											Rigiberto Campos	ABF
3	1	Pile Driver/Welder										8		Henry Wheat	ABF off
4	1	Elevator Operator	8											Howard Schroyer	ABF
5	1	Pile Driver Foreman	8											Nigel Lohse	ABF
6	1	Pile Driver	8											Kurt Chaisson	ABF
7	1	Pile Driver	8											Jesse Johnsen	ABF
8	1	Operator Apprentice/oiler	8											Ross Scott	ABF
9	1	2 nd Crane Operator	8											Ben Scott	ABF
10	1	Pile Driver										8		Richie Yambo	ABF school
11	1	Labor	8											Danny Schwartz 221	ABF
12	1	Pile Driver/Welder	8											Harry Wheat	ABF
13	1	Pile Driver	8											Jamal Whitney	ABF
	1	Crane LR 1300	8												ABF
	1	2 nd crane RT-160	8												ABF used for Temp Towers
	1	3 rd Hydraulic Crane Bigge	8												ABF
	1	1 st Man Lift S-125	8												Working under the deck
	1	2nd Man Lift S-125	8												Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8												ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009	8												ABF at ground
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Power Generator 400										8			ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8												ABF central
	1	Forklift Hertz Rental 544D-10	8												ABF
	1	Pickup	8												ABF

