

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 7/12/09 through 7/18/09

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 44 (with CCO 108)%
3, 2006

Contract Approval Date: May

Completed – 44%
Bid Amount: \$1,434M

First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Based on the June Estimate:

Percent Time elapsed: 45%
Days: 1130
Original Contract Days: 2,490
CCO days: 30

Percent Work Completed to date: 44%

Paid to contractor on Estimate 38:

Bid Items: \$8,852,085.40
CCO's: \$33,020,063.48
MOH: \$3,993,550.00
Permanent Deductions: -\$0.00
Net Payment: \$45,865,698.88

Total Amount paid to contractor to date:

Bid Items: \$396,620,661.85
CCO's: 270,828,559.98
MOH: \$93,358,736.80
Total Mobilization: \$215,000,000.00 (paid under CCO 20)

Deductions: Non-compliance for Progress Schedule (CPM)

This month: (\$0.0)
Total to date: (\$1,500,000)

Original Contract Bid Amount: \$1,434,085,935.00

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2384 received – 2370 (99%) responded
- Working Drawing Submittals: 4258 received – 3903 (91%) responded

Field/Marine work

- Pier W2 – Continue erecting the East & West Line collar to connect temporary trusses to W2. Continue working on the falsework deck lowering system.
- Temporary Towers – Erection of TT “G” West Line in progress.
-

Steel Fabrication (ZPMC, Shanghai, China Facilities)

- OBG – Fabrication continues on Lift 9 thru Lift 12 for plates and Lift 6 thru Lift 8 for segment assemblies. Continue painting Segments 2E, 2W and 4E. Segments 1E and 1W continue in trial assembly.
- Tower – Continue work on Shaft and Trial Assemblies for Lifts 1. Fabrication of Skin Plates and Diaphragms for Lift 4 continues.

REC'D 09 JUL 29 #010719

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 7-25-09

- MEP Penetrations continue to be installed on the OBG and Tower.
 - Ship arrived 7/15 and continue unloading temporary trusses at Pier 7.
- Continue assembly of T1 Erection Tower Lift 3 thru 6.
- Assembling Cradles 7 thru Cradle 11.

Steel Fabrication (Other Facilities)

- Continue NDT test for cable band, machining, mold and pour casting (GOODWIN, England).
- Fabrication of wrapping wire is in progress (NIPPON, Japan).
- Continue fabrication of Parallel Wire Strand (SPCC, China).
- Saddle fabrication for Pier W2 and Tower Saddle continues (JSW, Japan).
- Continue fabrication of suspender and wire (WIRECO, USA).
- Continue Shear Key and E2 Bearing fabrication (HOCHANG, Korea).

ASSISTANT RE'S DAILY REPORTS:

Monday, July 20 through July 24, 2009

- Mostly clear.
- I took the week off for a family vacation.

Saturday and Sunday, July 25 and 26, 2009

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER