

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 953

Project Work Day No. 1163

Date 07/23/2009

Shift Hours Start 6:30 Stop 3:30


Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying							IDLE OR DOWN	Name	Contractor
		1 Temp tower and trusses												
		Iron Worker Foreman	8										Ed Meyer	ABF/ JV
		Iron Worker App.	8										Matthew Cochran	ABF/ JV
		Iron Worker Jrny	8										Stanley Dalie	ABF/ JV
		Iron Worker Jrny	8										Jerry Kubala	ABF/ JV
		Iron Worker Jrny	8										Kevin Ratcliffe	ABF/ JV
		Iron Worker App.											Chris Biskner	ABF/ JV
		Iron Worker Foreman	8										Carlos Valverde	ABF/ JV
		Iron Worker Jrny	8										Steven Batiste	ABF/ JV
		Iron Worker App.	8										Jose Morales	ABF/ JV
		Iron Worker Jrny	8										James Wilkerson	ABF/ JV
		Iron Worker Jrny	8										Josue Galvan	ABF/ JV
		Iron Worker Jrny	8										Gabriel Rios	ABF/ JV
		Iron Worker Foreman	8										James Sturgeon	ABF/ JV
		Iron Worker											Troy Christianson	ABF/ JV
		Iron Worker	8										Matt Chamberlain	ABF/ JV
		Iron Worker App. Mechanic											Ronald Damerall	ABF/ JV
		Iron Worker App.	8										Ethan Kent	ABF/ JV
		Iron Worker Jrny	8										Serina Lafleur	ABF/ JV
		Iron Worker Jrny	8										Casey Lux	ABF/ JV
		Iron Worker Jrny	8										Mike Maday	ABF/ JV
		Iron Worker Jrny	8										Barry Rothman	ABF/ JV
		Iron Worker Jrny	----										Wes Woodring	ABF/ JV
		Iron Worker Foreman	8										David Lucero	ABF/ JV
		Iron Worker Jrny	8										Brian Benson	ABF/ JV
		Iron Worker Jrny	8										Aaron Kent	ABF/ JV
		Iron Worker Jrny	8										Jose Meza Amaya	ABF/ JV
		Iron Worker Jrny	8										Obra Paulk	ABF/ JV
		Crane Operator	8										Rodney Anderson	ABF/ JV
		Crane Operator	8										Ernie Hamilton	ABF/ JV
		Crane Operator	8										Mike Klein	ABF/ JV


REC'D 09 AUG 23 #010799



1. Erection of beams connecting collar to the truss at W2 North.
2. Bolting and snug tightening of bolts of beams connected to truss.
3. ABF surveyors are checking the truss and temporary towers alignment.
4. Welding pad eyes on OBG cradle for pulling the cradle back to its original location after the cradle-pushing test.
5. Welding pad eyes to pushing frame for lifting the frame.
6. Welding angle iron 25 X 25X 4 mm and small plates on top of pedestal to secure the neoprene cushion against sliding.
7. ABF started testing the pushing frame by pushing OBG cradle toward W2; they pushed the cradle about 30 feet. They used a pair of chains to tie the cradle after the jacks are fully extended and pushing frame needed to move forward itself, in one occasion one of the chain snapped. I talk to the foreman and asked him not to use chain since they are not safe for the purpose. He answered that his boss told him to use it.
8. Welding stainless steel plate under the OBG cradles are in progress.

Miscellaneous

Additional Work on/off site:



1. Sorting bolts to be used for splicing truss sections.
2. Downloading of truss segments from ZPMC vessel.

Inspector:

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep