

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 958
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1158
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/28/2009

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0700	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Iron worker Foreman	8	0									E.J Meyer III	ABF/JV
		Iron worker Jrny	8	0									Chris Biskner	ABF/JV
		Iron worker Jrny	8	0									Stanley Dalie	ABF/JV
		Iron worker Jrny	8	0									Kevin Ratcliffe	ABF/JV
		Iron worker Jrny	8	0									Mathew Cochran	ABF/JV
		Iron worker Jrny	8	0									Jerry Kubala	ABF/JV
		Iron worker Jrny	0	0									Paul Good	ABF/JV
		Iron worker Jrny	8	0									Serina Lafeur	ABF/JV
		OE	8	0									Mike Klein	ABF/JV
		OE	8	0									Daniel Martinez	ABF/JV
		Shear Leg barge												ABF/JV
		Ringer barge I												ABF/JV
		Ringer barge II												ABF/JV
		Welding machine												ABF/JV
		RT 160 crane												ABF/JV
		IR Compressor												ABF/JV
1700 tons	1	Generator												
240ft boom	1	Forklift												
260ft boom	1	Barge												
	2	Barge												
58084	1	Barge												
6 18 4293,4217	2	Barge												
549 07 5006	1	Barge												
412 10 7101 417 40 5029	1	Man lift												
Wetar I,II,XII	3													
KRS 180 8 318	2													
TEC 35,36,27	3													
YC 1333	1													

REC'D 09 AUG 28 #010839

OC 260, 261, 262,265	4														
481 93 5006 481 40 7013	2														

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**


**1. Temporary Tower G North : Tower erection .**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TT trusses.
2. Field work:
  - ABF's iron worker crew set three assemblies for west leg TTG North: lower middle and upper assemblies, and installed minimum required bolts to secure three assemblies.
  - Caltrans witness bolt testing at berth 7: Chris Bausone and Sabrina Levine – ABF's engineer - were present to continue bolt testing for T1 erection tower. Installer Serina Lafeur was present to perform the bolt test. The bolt test started at 1300 and stopped at 1400.
3. Conversation and discussion:

There was no present of QC/QA from Smith Emery for the bolt test.

4. Overtime reason:


 Thanh V Le \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep