

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 959
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1159
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/29/2009

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0700	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			Regular	OT						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)									Name	Contractor
		Iron worker Foreman	8	0							E.J Meyer III	ABF/JV
		Iron worker Jrny	8	0							Chris Biskner	ABF/JV
		Iron worker Jrny	8	0							Stanley Dalle	ABF/JV
		Iron worker Jrny	8	0							Kevin Ratcliffe	ABF/JV
		Iron worker Jrny	8	0							Mathew Cochran	ABF/JV
		Iron worker Jrny	8	0							Jerry Kubala	ABF/JV
		Iron worker Jrny	0	0							Paul Good	ABF/JV
		Iron worker Jrny	8	0							Serina Lafeur	ABF/JV
		OE	8	0							Mike Klein	ABF/JV
		OE	8	0							Daniel Martinez	ABF/JV
		Shear Leg barge										ABF/JV
		Ringer barge I										ABF/JV
		Ringer barge II										ABF/JV
		Welding machine										ABF/JV
		RT 160 crane										ABF/JV
		IR Compressor										ABF/JV
1700 tons	1	Generator										
240ft boom	1	Forklift										
260ft boom	1	Barge										
	2	Barge										
58084	1	Barge										
6 18 4293,4217	2	Barge										
549 07 5006	1	Barge										
412 10 7101 417 40 5029	1	Man lift										
Wetar I,II,XII	3											
KRS 180 8 318	2											
TEC 35,36,27	3											
YC 1333	1											

REC'D \*09 AUG-28 #010840

OC 260, 261, 262,265	4																	
481 93 5006 481 40 7013	2																	

**Weather:** Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**


**1. Temporary Tower G North : Tower erection .**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TT trusses.
2. Field work:
  - ABF's iron worker crew continued to install bolts for west tower leg of TTG North.
  - Caltrans continued witness bolt testing at berth 7 warehouse: Chris Bausone – ABF's engineer – was present to continue bolt testing for T1 erection tower. Installer -Serina Lafeur- was present to perform the bolt test. The bolt test operation started at 1330 and stopped at 1430.
3. Conversation and discussion:

There was no present of QC/QA from Smith Emery for the bolt test.

4. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep