

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 973

Project Work Day No. 1183

Date 08/13/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Laborer	8									Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8									Henry Wheat	ABF
4	1	Elevator Operator	8									Howard Schroyer	ABF
5	1	Pile Driver Foreman	8									Nigel Lohse	ABF
6	1	Pile Driver	8									Kurt Chaisson	ABF
7	1	Pile Driver	8									Jesse Johnsen	ABF
8	1	Operator Apprentice/oiler									8	Ross Scott	ABF School
9	1	2 nd Crane Operator	8									Ben Scott	ABF
10	1	Pile Driver	8									Richie Yambo	ABF
11	1	Pile Driver	8									Jeff Scott	ABF school
12	1	Pile Driver/Welder									8	Harry Wheat	ABF off
13	1	Pile Driver	8									Jamal Whitney	ABF
14	1	Pile Driver	8									Danny Schwartz	ABF
15	1	Oiler	8									Anthony Leon	ABF new hired 8/2/09
	1	Crane LR 1300	8										ABF
	1	2 nd crane Bigge									8		ABF
	1	1 st Man Lift S-125	8										ABF
	1	2nd Man Lift S-125									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF at ground
	1	MQ Power Generator 220	8										ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

REC'D H31 SEP-17 #010983

Weather: Sunny morning, 54 F low 70 F high. Med. Medium winds.

Description of Operation:

ABF is working on clean up at ground and at the deck level.
ABF is using 3 dumpster to collect the trash from formwork removal.

ABF has removed all 21 out of 21 columns supporting the deck.
ABF needs to remove only 3 columns and one lateral support beam fom the north foundation well.

ABF in the process of clean up after removsl of Bigge system.
ABF lowered all beams from the top to the ground and stored these at the east end of the YBI at W2 location for future us to lower the deck permanently.
Bigge's beams which were used at south and north end are also stored on the ground and are being taken away along with all other equipment at the top.

There continues to be few nails embedded in concrete from the bottom deck plywwod and were being pulled/bent by ABF.

ABF is cleannng all debris from top of the lowered platform.
ABF started to identify the locations for drilling and bonding of epoxy rods in the closure pours.
ABF drilled holes for E-Line closure pour epoxy bars. ABF was reminded that there shall be no drilling through rebars. The epoxy work will be done by RSC.

ABF continues to install the restraining braces for the lowered platform at the south and north piers.

ABF getting ready to lower the bottom bearing plate assemblies in the south foundation well. I noticed lot of rust inside these assemblies and a few locations outside of some assmeblies. I informed this to ABF's Foreman Terry and PM Jim Davidson. Jim mentioned that he will come and look at this and will advise accordingly.
Also informed to Gil.

Gil says he will look into this in the Special Provisions. Matt will follow through in to.
Mike from SDI called later to inform that the inside of the pipes will be grouted, as such inside rust is nota problem. A relook with Terry showed that the outside rust on some of the assemblies was due to metal strip which tied all assemblies together. He sent a person later in the afternoon who touched up at the rust locations.
The assemplies were ready to go for installation at the end of the day.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3. The foundation work seems to be coming to completion.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns.
 - CC Myers had built the most of foundations and are ready for supporting columns.
 - CC Myers are erecting frames for Labor Day Week end work.
 - CC Myeers are looking in to the false work failure of yesterday afternoon.
- ABF continues to erect the Frames for Temporary Tower Columns G.
 - Attended safety Meeting from 8 AM followed by Gary Pursell's Staff Meeting.
- Assisted WDC group for Submittals from 10:30 AM to 3 PM, with a visit to Job site during lunch hour.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep

