

Job Stamp

04-0120F4

SFOBB SAS

Const. Calendar: 10

Project Work Day No.: 1220

Date: 09/18/2009

Inspectors	Start	09:40	Stop	11:30
Hours				
Shift Hours		07:00		15:30

*dkm*

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#34 Prestressing Cast-In-Place Concrete (Pier W2)	#37 Cable Tie -Down							IDLE OR DOWN	REMARKS	
												Name	Contractor
1	1	Ironworker Superintendent									8	Ralph Craig	SDI
2	1	Ironworker Journeyman									8	James Carriker	SDI
3	1	Ironworker Apprentice									8	Bounthaby Singharath	SDI
4	1	Ironworker Foreman									8	Erin Jones	SDI
5	1	Ironworker Journeyman									8	Randy Hill Jr.	SDI
6	1	Ironworker Apprentice									8	Will Hobbs	SDI
	1	Whisperwatt Power Generator									8		SDI
	1	Colloidal grout mixer & pump									8		SDI
412-10-7088	1	Forklift									8		SDI, Hertz
CH600-8-105	1	Hydraulic Ram (Strand)									8		SDI
HPU-D-110-3K-02	1	Hydraulic Pushing Unit									8		SDI
SDI-HPU-D-110-3K	1	Hydraulic Pushing Unit									8		SDI
HPU-E-20-10K-03	1	A Frame									8		SDI
	1	A Frame (600 Ton)									8		SDI
SPH.60.3K.06	1	Strand Pushing Guide									8		SDI
SPH-60-3K-04	1	Strand Pushing Guide									8		SDI
	1	Strand Pack Spool Jig									8		SDI
	1	Winch w/combustible motor									8		SDI
	1	Winch w/out motor									8		SDI
	1	Winch w/out motor									8		SDI
	1	Connex Box									8		SDI

Weather: Sunny with warm to hot temperatures – Hi 85°F Low 60°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove the formwork in the northeast quadrant of the W2 cap beam void area, see David Bradd and Lalit's diaries for details as this is force account work.
- Began to construct W2W vertical PT blockout formwork and braces.
- Mobilized pallet of grout bags near SDIs grout mixer on top of W2 near the W2W vertical PT tendons.

REC'D H31 OCT-13 10:11:33

SDI

- Were not onsite today as there is no material for work.

**Office and miscellaneous work:**

- Wrote todays diary.
- Counted a total number of #19 horizontal hooked bar dowels at the W2E construction joint. Per RFI #1798 there is a total of 904 dowels, I counted 897 dowels with binoculars.
- Reviewed pertinent grouting specifications and documents.

**Inspector:**

Matt Bruce Matt Bruce Transportation Engineer (D)