

CA

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 2
Project Work Day No. 1212
Date 09/11/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal		CCO for hand rails for Labor Day				IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder									8		Henry Wheat	ABF Pier 7
4	1	Elevator Operator	8										Howard Schroyer	ABF Dr Apoint.
5	1	Pile Driver Foreman	5			3							Nigel Lohse	ABF
6	1	Pile Driver				8							Kurt Chaisson	ABF
7	1	Pile Driver				8							Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8										Ross Scott	ABF
9	1	2 nd Crane Operator									8		Ben Scott	ABF Pier 7 ?
10	1	Pile Driver				8							Richie Yambo	ABF
11	1	Pile Driver									8		Jeff Scott	ABF Pier 7 ?
12	1	Pile Driver/Welder									8		Harry Wheat	ABF Pier 7
13	1	Pile Driver				8							Jamal Whitney	ABF
14	1	Pile Driver				8							Danny Schwartz	ABF
15	1	OEP	8										Joe Shawn	ABF
	1	Crane LR 1300	8										Help Temporary Towers also	ABF
	1	2 nd crane Bigge									8			ABF
	1	1 st Man Lift S-125									8			ABF
	1	2nd Man Lift S-125									8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8			ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Clear morning, 58 F low 70 high. Medium winds.


Description of Operation:

- The Bay Bridge was opened yesterday at 7 AM this Tuesday 9/8/09.
- ABF is working on clean up at ground and at the deck level.
 - ABF is using 2 dumpsters to collect the trash from formwork removal.
 - ABF had completed 95% of the False work removal in the south-east VOID area by yesterday. This morning ABF cleaned it out and moved all equipment to north-east VOID.
- They started working on north-east VOID area at about 8 AM. Lalit and Gil went inside the south-east VOID area with Terry to inspect the work.
 - The concrete seems reasonably OK. A further inspection is planned for next week to identify any repairs to be made if any.
- ABF's Nigel worked all morning to install some plywood cover plates on the north side prestressing strands. This detail was different than shown by TY Lin.
 - Later Nigel removed these plywood covers to follow the TY Lin detail
- SDI started to erect the HDPE pipes for the north Vertical Tie Downs this morning.
 - By end of the day, they installed 6 of these pipes.
 - SDI had a crew of two people at the ground, installing the metal clamps on the HDPE pipes.
 - SDI was assisted by ABF's Terry all day with the Fork Lift to move the clamps as well as to move the HDPE pipes at the proper location for pick up.
 - SDI had a forklift at top of the W2 which was used to pulling the pipe with a wrench up through a hole in the deck.
 - A second wrench was used at the tie Down location. These two wrenches positioned the pipe at the proper location.
 - Two members of the SDI crew pulled these pipes to proper location and clamped to the existing steel pipes of the Vertical tie downs at the deck level.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowerng the moved out portion of the bridge.
- Provided a copy of the Safety Presentation to Grady who was filling in for Alex Coloma.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep