

GR

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 28
Project Work Day No. 1238
Date **10/07/2009**
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2		PT Forms Installation for grouting		Duct bank, demo, scaffold, forms		IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	2						6			Terry Cronk	ABF
2	1	Laborer	4						4			Rigiberto Campos	ABF
3	1	Elevator Operator	8									Howard Schroyer	ABF.
4	1	Pile Driver Foreman	7		1							Nigel Lohse	ABF
5	1	Pile Driver							8			Kurt Chaisson	ABF
6	1	Pile Driver	8									Jesse Johnasen	ABF
7	1	Operator Apprentice/oiler	8									Ross Scott	ABF
8	1	Pile Driver							8			Richie Yambo	ABF
9	1	Pile Driver							8			Jamal Whitney	ABF
10	1	Pile Driver							8			Danny Schwartz	ABF
11	1	OEP	8									Joe Shawn	ABF
Subcontractors		SDI										See Matt's diary	
	1	Crane LR 1300	8									Help Temporary Towers also	ABF
	1	1 st Man Lift	8										ABF Elec. Work, Temp towers
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF at ground
	1	MQ Power Generator 220	8										ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

Weather: clear morning, 57 F low 67 high. Cold day, Medium winds.


REC'D H31 OCT-15 #011214

Description of Operation:

- ABF is working on clean up at ground and at the deck level.
 - ABF is using 3 dumpsters to collect the trash from formwork removal.
- ABF is performing the miscellaneous tasks.
 - ABF continues working on electrical openings to be relocated or covered as shown on Pier W2 Detail No 2 drawing 448 of 1204.
 - ABF is also working on cutting a new opening for duct banks as shown on Drawing 448 of 1204.
 - ABF is building scaffolding to cut and re-concrete the existing slab of Pier W2W at ground level as shown on Pier W2 Detail 7 on drawing 453 of 1204.
 - ABF continues to chip the slab as per Detail 7 on Drawing 453. ABF saw cut the top 3 inches of the slab at 250 mm from pier edges and started to chip out the concrete. They are not allowed to cut any rebars.
 - ABF is using ropes hung from the deck beams for fall protection.
 - On 10/6/09, ABF has installed rebars inside the existing duct bank openings on the east side of the north foundation well as shown in the plans.
 - Today 10/7/09 David Bradd checked rebars and found OK per Details A & B on Drawing 448 of 1204.
 - ABF continues to build scaffold for the Duct Ban opening per detail 7 on Drawing 453 of 1204.
 - ABF started to form the existing openings for which David inspected the rebars.
- ABF Nigel started working again on patching the cold joint of Pour 1 on the west face of W2. The joint was opened during a few months period.
- SDI started Friday 9/25/09 to insert the strands through the top bearing plates.
 - They had some initial problems as the plastic protective sleeve with grease on the strands was getting shaved off little bit. They also problems in pushing the strands.
 - They had some problems which they overcame.
 - The holes are counted as number 1, 2 3 etc. starting on the south east hole and going west along the south row.
 - As of Monday 9/28/09, SDI had installed about 50 % of the strands in the 1st hole of Vertical Tied Downs.
 - They did not work on it on Tuesday 9/30/09.
 - On Wednesday and Thursday, SDI installed remaining strands in the 1st hole and most of the strands in the 2nd hole.
 - By Friday 10/2/09, SDI installed the remaining few strands in the 2nd hole and finished strands for the 3rd hole.
 - Today, this Monday October 5, 2009, SDI has a crew of 3 people only. They finished remaining strands on the 3rd hole and worked on the 4th hole.
 - On Tuesday 10/06/09, SDI pushed 14 strands in the 4th hole for a total of 23 strands in the 4th hole.
 - Today 10/07/09, SDI finished strands for the 4th hole and started on the 5th hole.
 - SDI took away all extra equipment from the site.
- SDI has its own Generator & Forklift on top and all the equipment needed to perform its operations.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowering the moved out portion of the bridge.
- CC Myers continues dismantling the existing portion of the bridge which was not moved and has been isolated because of SSD.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep

DATE: 10-7-09

FOREMAN: TERRY CRONK

JOB NO.: 660110

Start: 7:00 Finish: 12:00

Operations Cease

Start: 12:40 Finish: 3:30



WEATHER: Clear

M	T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION	SUPERVISION SDI	Column Concrete Demo	Utility Electrical Move	Scaffold Build	Rough Patch	Concrete Patch	Super Vision	COST CODE	
																	ST	OT
						1	CRONK, TERRY	PDRF			1	2	3				2	
						2	LOHSE, NIGEL	PDRF		1				2	4		1	
						3	CHAISSON, K.	PDR			8							
						4	JOHANSEN, J.	PDR						8				
							WHITNEY, JAMAL	PDR4										
						6	YAMBAO, R.S.	PDR4										

SUPERVISOR'S DAILY REPORT		BREAKS AND MEALS		ACCIDENTS & INCIDENTS	
Equipment No.	Description	Hours	Issues/Repairs	Were employees afforded an opportunity for the morning rest period?	If No explain:
	SDI on site			<input checked="" type="radio"/> Y	
	Continue Concrete Demo @ W.B. Colosman			<input checked="" type="radio"/> Y	
	Continue utility electrical box move			<input checked="" type="radio"/> Y	
	Continue to build Access Scaffold			<input checked="" type="radio"/> Y	
	Continue to Rough Patch items on U22 cap			<input checked="" type="radio"/> Y	
	Continue Concrete Patching on U22			<input checked="" type="radio"/> Y	
	Supervision				
	Clean-up				
	Rough Patch - chip out Debris on under slab of U22				

