

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 975
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1185
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/14/2009

Weather: Overcast and cool (AM)
Sunny and cool (PM)

Inspectors Hours Start 0700 Stop 1530

Shift Hours Start 0700 Stop 1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8												REMARKS		
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY						IDLE OR DOWN	Name Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Traylor Dutra												

Description of Operation:
Erect Temporary Truss and Towers: Bolting Truss Segments

FIELD WORK:

Masoud Modanlou is observing the crew at pier 7 today and will have the detailed diary for the labor and equipment. I observed some of the work going on out there throughout the week and saw that they are continuing to replace the 1" diameter bolts on segments 13 and 14, (the portions of the Temp Towers that go underneath the E2 crossbeam), with the 1.125" diameter bolts the designers call for in their plans. Today, they are preparing some barges for the splicing of segments 9, 10, and 11 for the truss lift from W-Line Tower F to Tower G. Scott Tudor said that the submittal will come in early next week for this operation. The crew are still working 8 hour days.

OFFICE WORK:

- Diary work
- Reviewed Surveying data from last weeks loop from Army 2 to the top of W2 and back
- Reviewed documents, Plans, and Specifications for Tower H and Trusses on both the East and West Lines

OVERTIME: No overtime today.

Inspector: Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.