

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 989
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1199
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/28/2009

Weather: Overcast and cool (AM)
Partly Cloudy and cool (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0700 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Del Secco	8	2								David Del Secco	Del Secco
			8	2								Joe Mantz	Del Secco
			8	2								Nick Nazo	ABF
	2	Cushion Cut Drill Rig	8	1									
P742	1	Water Tank	8	1									
P775	1	Water Tank	8	1									
1788	1	Pump	8	1									
1793	1	Pump	8	1									
	2	Generator	8	1									

Description of Operation:

Erect Temporary Truss and Towers: Drilling Anchor Bolt Holes at E2 and bolt up Truss FS W13 to FS W16

FIELD WORK:

Drilling of the anchor bolts for Tower H at E2 continues today, as does the bolting of the truss section erected earlier this week. Throughout the day Masoud Modanlou observed the bolting of the trusses while I observed the drill crew at E2. The crew of two from Del Secco finished the last hole on the South side of E2 by drilling the last seven holes of the northeast footing. They then moved to the North side of E2 and began setting up to drill on the southeast 8-bolt pattern of the W-Line. They were not able to start drilling here though by the end of the day.

REC'D H31 OCT-15 #011236


OFFICE WORK:

- Diary work
- Reviewed documents, Plans, and Specifications for Tower H and Trusses on both the East and West Lines

CONVERSATIONS:

OVERTIME: Accrued 1 hour of overtime today covering the Contractors operations at E2.

Inspector: Jason Wilcox

 _____ Transportation Engineer (D)/Asst. Structure Rep.