

12/18

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 1017
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1227
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/25/2009

Weather: Overcast and cool (AM)
Partly Cloudy and warm (PM)

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0700	Stop	1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8											
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) American Bridge									Name Contractor

Description of Operation:

Erect Temporary Truss and Towers: Place Anchor Rods at E2 for Tower H

FIELD WORK:

The E-Line West bent anchor rods were placed back into position today. They used another epoxy in place of what they tried last week because of the failure of the material in this application. All eight of the rods were placed and set by the end of the day.

It should be noted here that the Contractor did not inform anyone that they were going to be installing the anchor rods today. We were informed that they were planning to use CIA Gel-7000 epoxy, which is on the Caltrans approved list of materials, but not that they were going to use it today. We can not confirm proper use of the product if failure occurs.

OFFICE WORK:


- Diary work
- Reviewed Submittal 691R10 – Temp Tower Foundations Tower H
- Reviewed Submittal 1350 – Temp Works Erection Plan – FS E17 to FS E20
- Reviewed ABF-CAL-LTR-001233 regarding RFCO No. 070, Pier E2 Top of Footing Elevation
- Worked on the Home Storage Permit as required by Division of Equipment

CONVERSATIONS:

RECT H31 NDV-04 #011375

OVERTIME: No overtime accrued today.

Inspector: Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.