

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 1022
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1232
Form HC-10A (Rev. 8/80)	04-0120F4	Date	9/30/2009

Weather: Overcast and cool (AM)
Cloudy and cool (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0700 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8											REMARKS	
Equip. #	NON-MEN	DESCRIPTION (Of Equipment or Labor) American Bridge	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	Name Contractor	

Description of Operation:

Erect Temporary Truss and Towers: Pick and Place Truss FS E17 to FS E20

FIELD WORK:

E-Line truss from Field Splice E17 to FS E20 was picked first thing this morning and placed later in the morning. Since they had to facilitate the placing of both tower legs while the truss was in the air, it took a little while longer than the previous segments. Most of the workers were brought over to this location for the bolting of the segments, and by the end of the day they had it as secured as they intended in their erection procedure.

Masoud Modanlou is observing the field activities and will have the detailed diary for the day. I observed the final couple hours of work.

OFFICE WORK:

- Diary work
- 0800 hrs Staff meeting
- Drafted and Submitted a response for Submittal 691R10 – Temp Tower Foundations Tower H
- Drafted up part of a response to RFCO 70

CONVERSATIONS:

REC'D H31 NOV-04 #011378

OVERTIME: Accrued 2 hours of overtime today covering the Contractors operation.

Inspector: Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.