

Job Stamp

04-0120F4
SFOBB SAŚ

Const. Calendar: 42
Project Work Day No.: 1252

Date	10/20/2009			
Inspectors	Start	09:10	Stop	10:10
Hours		13:10		13:40
Shift Hours		07:00		15:30

dkm

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

EQUIPMENT AND/OR LABOR:												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down									IDLE OR DOWN	Name	Contractor
1	1	Ironworker Superintendent	8										Ralph Craig	SDI
2	1	Ironworker Apprentice	8										Bounthaby Singharath	SDI
3	1	Ironworker Apprentice	8										Will Hobbs	SDI
4	1	Ironworker Apprentice	8										Samnang San	SDI
412-10-7088	1	Forklift	8											SDI, Hertz
HPU-D-110-3K-02	1	Hydraulic Pushing Unit	8											SDI
	1	A Frame (600 Ton)	8											SDI
SPH-60-3K-04	1	Strand Pushing Guide	8											SDI
	1	Strand Pack Spool Jig	8											SDI
	1	Winch w/combustible motor										8		SDI
	1	Winch w/out motor										8		SDI
	1	Winch w/out motor										8		SDI
	1	Connex Box										8		SDI

Weather: Overcast in the morning to sunny in the afternoon with mild temperatures – Hi 69°F Low 52°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued chipping the concrete within the perimeter of the new utility (MEP ducts) blockout opening in the southeast (diagonal) W2W retaining wall. The majority of ABF's piledriver crew at W2 went to construct the trestle from YBI to T1, see Saman's diary for labor, equipment, and operations.

SDI

- Finished pushing sheathed strands from pack #74051-4 cable tie down tendon #5 at W2E.
- Placed the upper anchorhead and "grease box" for cable tie down tendon #6 at W2E.
- Loaded strand pack # 74035-1 into the spool jig and pushed 28 sheathed strands into cable tie down tendon #5 at W2E completing the tendon.
- Pushed 23 sheathed strands into cable tie down tendon #6 at W2E from strand pack # 74035-1.
- Placed plastic over the exposed strands for cable tie down tendon #5 and #6 at W2E.
- Loaded strand pack # 74045-3 into the spool jig in preparation for pushing the remaining 38 sheathed strands into cable tie down tendon #6 at W2E.

REC'D H31 NOV 04 #011384

- SDI superintendent Ralph Craig informed me that the 5 strand packs on the ground yesterday were covered with plastic and mobilized underneath the W2 cap beam before the end of shift.

Office work:

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Reviewed TY-Lin's response to RFI #1924R00 regarding the retaining wall cover slabs. I consulted with Alex Schmitt regarding the fencing and per Submittal 803R01 there are still some issues to be resolved regarding the fencing. I asked Bill Shedd and Sam Patel about the MEP openings and neither had a problem with the current layout on sheet 452R1 and 452S1. I sent my response to Gary Lai for review and comments prior to giving a response to the RFI. I uploaded my response with Gary's comments incorporated in to the RFI response before the end of the day. Basically the pre-cast slab is acceptable in concept, however we need more details prior to construction.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)