

OK

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 35
Project Work Day No. 1245
Date 10/13/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	PT Forms Installation for grouting			Duct bank, demo, scaffold, form		IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF
2	1	Laborer										Rigiberto Campos	ABF
3	1	Elevator Operator										Howard Schroyer	ABF
4	1	Pile Driver Foreman										Nigel Lohse	ABF
5	1	Pile Driver										Kurt Chaisson	ABF
6	1	Pile Driver										Jesse Johnsen	ABF
7	1	Operator Apprentice/oller										Ross Scott	ABF
8	1	Pile Driver										Richie Yambo	ABF
9	1	Pile Driver										Jamal Whitney	ABF
10	1	Pile Driver										Danny Schwartz	ABF
11	1	OEP										Joe Shawn	ABF
Subcontractors		SDI										See Matt's diary	
	1	Crane LR 1300										Help Temporary Towers also	ABF
	1	1 st Man Lift											ABF Elec. Work, Temp towers
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											ABF at ground Pier W2 north
	1	MQ Power Generator 220											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183											ABF central
	1	Forklift Hertz Rental 544D-10											ABF
	1	Pickup											ABF
	1	Elevator											ABF

Weather Dark and Cloudy, 56 F low 66 high, Heavy Rains, Gusty winds at occasions.

Description of Operation:

There was no work on the field today because of the heavy rains. ABF was prepared for it. Some wooden members benches at the ground level had toppled without harming any thing.

Additional Work at or outside of the W2 Site:

- There was no other work at the site.
- CC Myers were also closed.
- Gil had sent an email to attend HAZMET class but I had already attended one on 7/29/09.
- Mohan Chahal wanted some copies of diaries for the month of September prior to Labor Day Week End.
- David Bradd called at 5:15-20 AM informing that he will be off today.
- Attended Gil's Staff Meeting.
- Gil, Masoud, Mark and Matt attended the meeting.
- Matt mentioned that the concrete pour is scheduled for this Friday at 8 AM.
- CC Myers will lower the slide out portion this Thursday. This was originally scheduled for Wednesday.

Lalit Mathur, P.E.

Lalit Mathur

Trans Engineer (D)/Asst. Struct. Rep