

AK

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 36
Project Work Day No. 1246
Date 10/14/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	PT Forms Installation for grouting			Duct bank, demo, scaffold, form	IDLE OR DOWN	REMARKS	
											Name	Contractor
1	1	Gen. Foreman	2		2			4			Terry Cronk	ABF
2	1	Laborer	4					4			Rigiberto Campos	ABF
3	1	Elevator Operator	8								Howard Schroyer	ABF
4	1	Pile Driver Foreman	8								Nigel Lohse	ABF
5	1	Pile Driver						8			Kurt Chaisson	ABF
6	1	Pile Driver	8								Jesse Johnsen	ABF
7	1	Operator Apprentice/oiler	8								Ross Scott	ABF
8	1	Pile Driver						8			Richie Yambo	ABF
9	1	Pile Driver						8			Jamal Whitney	ABF
10	1	Pile Driver						8			Danny Schwartz	ABF
11	1	OEP	8								Joe Shawn	ABF
Subcontractors		SDI									See Matt's diary	
	1	Crane LR 1300	8								Help Temporary Towers also	ABF
	1	1 st Man Lift	8									ABF Elec. Work, Temp towers
	1	Lincoln Vantage Welding M/C 768-50-4005							8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8									ABF at ground Pier W2 north
	1	MQ Power Generator 220	8									ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8									ABF central
	1	Forklift Hertz Rental 544D-10	8									ABF
	1	Pickup	8									ABF
	1	Elevator	8									ABF

Weather: Overcast with drizzles, 56 F low-66 high, cold day, Medium to high winds.

Description of Operation:

- ABF is working on clean up at ground and at the deck level.
 - ABF is using 3 dumpsters to collect the trash from formwork removal.
- ABF is various tasks in the north foundation well.
 - ABF continues working on electrical openings to be relocated or covered as shown on Pier W2 Detail No 2 drawing 448 of 1204.
 - ABF finished building scaffolding last week to cut and re-concrete the existing slab of Pier W2W at ground level as shown on Pier W2 Detail 7 on drawing 453 of 1204.
 - ABF has almost completed chipping the slab as per Detail 7 on Drawing 453.
 - ABF saw cut the top 3 inches of the slab at 250 mm from pier edges and finished to removing the concrete.
 - All rebars are exposed.
 - The continuous rebars have been cut at the center.
 - These rebars will be bent as per the details shown in the drawing 453.
 - ABF is using ropes hung from the deck beams for fall protection.
 - On 10/6/09, ABF has installed rebars inside the existing duct bank openings on the east side of the north foundation well as shown in the plans.
 - On 10/7/09 David Bradd checked rebars and found OK per Details A & B on Drawing 448 of 1204.
 - On 10/8/09 ABF finished building scaffold for the Duct Bank opening per detail 7 on Drawing 453 of 1204.
 - On 10/8/09 ABF completed building forms for the existing openings for which David inspected the rebars.
 - On 10/9/08 morning, ABF started to cut the new opening per drawing 453 of 1204. They have chipped about 2-3 inches to the surface of the rebars for the opening.
 - ABF continues to work on cutting the new duct opening.
 - To 10/14/09, ABF started to cut on the north side of Pier W2W as per Detail 7 of Drawing 453 of 1207.
- SDI started Friday 9/25/09 to insert the strands though the top bearing plates.
 - They had some initial problems as the plastic protective sleeve with grease on the strands was getting shaved off little bit. They also problems in pushing the strands.
 - They had some problems which they overcame.
 - The holes are counted as number 1, 2 3 etc. starting on the south east hole and going west along the south row.
 - As of Monday 9/28/09, SDI had installed about 50% of the strands in the 1st hole of Vertical Tied Downs.
 - They did not work on it on Tuesday 9/30/09.
 - On Wednesday and Thursday, SDI installed remaining strands in the 1st hole and most of the strands in the 2nd hole.
 - By 10/2/09, SDI installed the remaining few strands in the 2nd hole and finished strands for the 3rd hole.
 - On 10/5/09, 2009, SDI had a crew of 3 people only.
 - They finished remaining strands on the 3rd hole and worked on the 4th hole.
 - On 10/06/09, SDI pushed 14 strands in the 4th hole for a total of 23 strands in the 4th hole.
 - On 10/07/09, SDI finished strands for the 4th hole and started on the 5th hole.
 - On 10/8/09 SDI continued to push strands through the 5th hole.
 - On 10/9/09, SDI finished pushing strands through the 5th hole and started on the 6th hole.
 - By end of the day on 10/9/09, they installed about 47 strands in the 6th hole.
- On 10/12/09, SDI pushed 90% strands in 7th hole.
- To day 10/14/09, SDI started on 8th hole and finished pushing all the holes.
- SDI has its own Generator & Forklift on top and all the equipment needed to perform its operations.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowering the moved out portion of the bridge.
- CC Myers continues dismantling the existing portion of the bridge which was not moved and has been isolated because of SSD.
 - CC Myers and its sub-contractor make final preparations to lower the side out bridge.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep