

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 11/22/09 through 11/28/09

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 49%
Completed – 48%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

August ESTIMATE FIGURES:

Total of Estimate 42 to be paid in October 2009: \$14,409,588.13

Percent Time elapsed: 47%

Days: 1252
Original Contract Days: 2,490
CCO days: 150

Percent Work Completed to date: 47%

Paid to contractor on Estimate: 42

Bid Items: \$9,332,005.40
CCO's: \$1,518,119.06
MOH: \$3,560,501.00
Permanent Deductions: \$0.00
Deduction: \$0.00
Net Payment: \$14,410,625.46

Total Amount paid to contractor to date:

Bid Items: \$436,219,076.45
CCO's: \$276,889,245.72
MOH: \$118,482,495.00
Permanent Deductions: \$8,142.20
Total Amount: \$831,582,674.97

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2590 received – 2556 (98%) responded
- Working Drawing Submittals: 5014 received – 4955 (98%) responded

Field/Marine work

- Pier W2 – Continue cable tie down stressing.
- Temporary Towers – Installing catwalks on trusses between TT “G” and E2 on both E/B and W/B.
- T1 Trestle – Continue framing the access trestle from YBI to T1.
-

Steel Fabrication (ZPMC, Shanghai, China Facilities)

- OBG – Fabrication continues on Lift 9 thru Lift 12 for plates and Lift 9 thru Lift 12 for segment assemblies. Continue punch list and corrections are addressed for Lifts 1 thru 4 in preparation for first shipment to Pier 7.
- Tower – Continue work on Trial Assemblies for Lifts 1 and 2. Shaft assembly Lift 4 including exterior ladders and rails continues.

REC'D H31 DEC-01 #011501

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 11-28-09

- MEP Penetrations continue to be installed on the OBG and Tower.
- Continue assembly of T1 Erection Tower Lift 3 thru 7.
-

Steel Fabrication (Other Facilities)

- Continue cable band casting and machining (GOODWIN, England).
- Continue fabrication of Parallel Wire Strand (SPCC, China). First shipment estimated time of arrival is 12/31/09.
- Continue Hinge K - Fuses 2 through 8 (OIW, USA).
- Saddle fabrication for Pier W2, E2 and Tower Saddle continues (JSW, Japan).
- Rockers and Bearing Plate fabrication for E2 continue (JSW, Japan).
- Continue fabrication of Suspender socket and wire (WIRECO, USA).
- Continue E2 Shear Key and Bearing fabrication (HOCHANG, Korea).

ASSISTANT RE'S DAILY REPORTS:

Monday, November 23, 2009

- Clear and mild.
- I used a furlough day and worked on my house.

Tuesday, November 24, 2009

- Clear and mild.
- I used a furlough day and worked on my house.

Wednesday, November 25, 2009

- Clear and mild.
- I used a vacation day and worked on my house.

Thursday, November 26, 2009

- Mostly clear.
- Thanksgiving Holiday

Friday, November 27, 2009

- Mostly cloudy and windy with showers in the PM.
- Thanksgiving Holiday

Saturday and Sunday, November 28 & 29, 2009

- No MEP work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER