

AKM

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 65
Project Work Day No.: 1275

Date	11/12/2009			
Inspectors	Start	07:40	Stop	08:50
Hours		12:30		14:20
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Ironworker Superintendent	5								3	Ralph Craig	SDI
2	1	Ironworker Apprentice	5								3	Bounthaby Singharath	SDI
3	1	Ironworker Apprentice	5								3	Will Hobbs	SDI
4	1	Ironworker Apprentice	5								3	Samnang San	SDI
412-10-7088	1	Forklift	5								3		SDI, Hertz
HPU-D-110-3K-02	1	Hydraulic Pushing Unit	5								3		SDI
	1	A Frame (600 Ton)	5								3		SDI
SPH-60-3K-04	1	Strand Pushing Guide	5								3		SDI
	1	Strand Pack Spool Jig	5								3		SDI
	1	Winch w/combustible motor									8		SDI
	1	Winch w/out motor									8		SDI
	1	Winch w/out motor									8		SDI
	1	Connex Box									8		SDI

Weather: Sunny with cool to mild temperatures – Hi 62°F Low 44°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Returned to the south end of the W2W column pattern for chipping the column corbel concrete.
- Returned to the southeast retaining wall at W2W to chip concrete for the MEP utility opening.
- Began to place "plugs" for the short vertical PT bars, see photo below.

SDI

- Placed the upper anchorhead and "grease box" for cable tie down tendon #11 at W2W.
- Pushed a total of 16 sheathed strands from strand pack #74001-2 into cable tie down tendon #11 at W2W.
- Loaded strand pack #74038-4 in the spool jig and pushed 21 sheathed strands into cable tie down tendon #11 at W2W.
- Placed plastic over the exposed strands for cable tie down tendons #1 to #7, #11 to #14 and over strand pack #74038-4 in the spool jig.
- Ironworker crew left early today and there will no strand pushing until Ralph gets back from vacation November 23rd.

REC'D H32 JAN 05 #011646


46.02

Office work:

- Attended OBG "jacking" meeting conducted by John Denis at 10:00am.
- Reviewed RFIs #1949R00 and #1959R00.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4		
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)		
Structure Rep.	Rick Morrow		
			
Date:	11-12-09	By Int:	M Bruce
Description: Plugs were placed in the short vertical bar voids seen in between the grout tubes. Not all plugs were placed in the W2E and W2W voids.			
Date:	11-12-09	By Int:	M Bruce
Description: SDI will not be pushing strand for the cable tie down tendons until Ralph gets back from vacation. To date all the strands for W2E have been pushed and 10/14 tendons have strands pushed at W2W.			