

CR

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 60
Project Work Day No. 1270
Date 11/06/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	PT Forms Installation for grouting	Duct bank, demo, scaffold, form	IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)							Name Contractor
1	1	Gen. Foreman						8	Terry Cronk ABF Trestle
2	1	Laborer					8		Rigiberto Campos ABF
3	1	Elevator Operator	8						Howard Schroyer ABF.
4	1	Pile Driver Foreman						8	Nigel Lohse ABF Trestle
5	1	Pile Driver							Kurt Chaisson ABF Trestle
6	1	Pile Driver							Jesse Johnasen ABF Trestle
7	1	Operator Apprentice/oiler	8						Ross Scott ABF
8	1	Pile Driver					8		Richie Yambo ABF Trestle
9	1	Pile Driver						8	Jamal Whitney ABF Trestle
10	1	Pile Driver					8		Danny Schwartz ABF
11	1	OEP	8						Joe Shawn ABF
Subcontractors		SDI							See Matt's diary
	1	Crane LR 1300	8						Help Temporary Towers also ABF
	1	1 st Man Lift						8	ABF Elec. Work, Temp towers
	1	Lincoln Vantage Welding M/C 768-50-4005						8	ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8						ABF at ground Pier W2 north
	1	MQ Power Generator 220	8						ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8						ABF central
	1	Forklift Hertz Rental 544D-10	8						ABF
	1	Pickup	8						ABF
	1	Elevator	8						ABF

Weather: Light Overcast morning, 56 F low 66 high, cold day, light rain in the afternoon, Med. high to high winds.

REC'D H32 JAN-11 #011713


Description of Operation:

- ABF's most people are working on Trestle construction from YBI to T1.
- ABF is working on clean up at ground and at the deck level.
 - ABF is using 3 dumpsters to collect the trash from formwork removal.
- ABF is working in the north and foundation wells.
 - ABF continues working on electrical openings to be relocated or covered as shown on Pier W2 Detail No 2 drawing 448 of 1204.
 - ABF completed chipping the slab as per Detail 7 on Drawing 453 on north side and are working on south W2 Pier.
 - ABF is using ropes hung from the deck beams for fall protection.
 - On 10/6/09, ABF has installed rebars inside the existing duct bank openings on the east side of the north foundation well as shown in the plans.
 - On 10/7/09 David Bradd checked rebars and found OK per Details A & B on Drawing 448 of 1204.
 - On 10/8/09 ABF finished building scaffold for the Duct Bank opening per detail 7 on Drawing 453 of 1204.
 - On 10/8/09 ABF completed building forms for the existing openings for which David inspected the rebars.
 - On 10/9/08 morning, ABF started to cut the new opening per drawing 453 of 1204. They have chipped about 2-3 inches to the surface of the rebars for the opening.
 - ABF continues to work on cutting the new duct opening.
 - To 10/14/09, ABF started to cut on the north side of Pier W2W as per Detail 7 of Drawing 453 of 1207.
 - As of today ABF continues to cut new openings and concrete demo.
On 10/15/09 ABF started demoing the north side of the East W2 pier slab and are working on the south side today.
ABF is working with a lean crew.
- SDI started Friday 9/25/09 to insert the strands through the top bearing plates.
 - They had some initial problems as the plastic protective sleeve with grease on the strands was getting shaved off little bit. They also had problems in pushing the strands.
 - They had some problems which they overcame.
 - The holes are counted as number 1, 2, 3 etc. starting on the south east hole and going west along the south row.
 - As of Monday 9/28/09, SDI had installed about 50 % of the strands in the 1st hole of Vertical Tied Downs.
 - They did not work on it on Tuesday 9/30/09.
 - On Wednesday and Thursday, SDI installed remaining strands in the 1st hole and most of the strands in the 2nd hole.
 - By 10/2/09, SDI installed the remaining few strands in the 2nd hole and finished strands for the 3rd hole.
 - On 10/5/09, 2009, SDI had a crew of 3 people only.
 - They finished remaining strands on the 3rd hole and worked on the 4th hole.
 - On 10/06/09, SDI pushed 14 strands in the 4th hole for a total of 23 strands in the 4th hole.
 - On 10/07/09, SDI finished strands for the 4th hole and started on the 5th hole.
 - On 10/8/09 SDI continued to push strands through the 5th hole.
 - On 10/9/09, SDI finished pushing strands through the 5th hole and started on the 6th hole.
 - By end of the day on 10/9/09, they installed about 47 strands in the 6th hole.
 - On 10/12/09, SDI pushed 90% strands in 7th hole.
 - On 10/14/09, SDI started on 8th hole and finished pushing all the holes.
 - On 10/15/09, SDI finished pushing strands in 9th hole. They seem to be picking up efficiency.
 - On 10/16/09, SDI continues to push the strands in the 11th hole.
 - On 10/19/09 SDI finished 12th hole and started on 13th hole.
 - On 10/20/09 SDI finished 13th hole and moved 14th hole.
 - On 10/21/09, SDI finished all 14 holes on the south side.
 - On 10/22/09 SDI moved all its equipment to north side and started on its 1st hole.
 - On 10/23/09 SDI pushed strands through 1st hole and moved to 2nd hole.
 - By 10/27/09 SDI finished pushing strands through 3rd and 4th hole.
 - On 11/02/09, SDI did not come.
 - On 11/03/09, SDI finished pushing strands in the 4th hole & started pushing strands in 5th hole. On 11/04/09, SDI finished pushing strands in the 5th hole and started on 6th hole. SDI had to leave in the morning for a few hours for their meeting.
 - On 11/05/09, SDI finished pushing strands in the 6th hole and started on the 7th hole.
 - Today 11/06/09, SDI finished 7th hole. They left about noon time as it started to drizzle.
- SDI has its own Generator & Forklift on top and all the equipment needed to perform its operations.
- All craft people have moved to prepare for new trestle to be built from the YBI to T1.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowering the moved out portion of the bridge.
- CC Myers continues dismanteling the existing portion of the bridge which was not moved and has been isolated because of SSD.
 - CC Myers and its sub-contractor make final preparations to lower the slide out bridge.
 - CC Myers started to lower the bridge on 10/15/09 and finished on 10/16/09.
 - CC Myers is working on post lowering tasks.
 - CC Myers removed the bracing system used during the lowering of slide out bridge.
 - By end of the day on 10/27/09, it was news that the fix made to the Bay Bridge during Labor Day Weekend has failed and large piece fell on the bridge.
 - The Bridge was closed by 6:30 PM indefinitely on 10/27/09.
 - From 10/28/09, the bay Bridge stays closed.
 - CC Myers continues to remove all the support system and started on removal of temporary foundations.
- The Bay Bridge re-opened in the morning at about 8:45 AM today 11/02/09.
- ABF continues to drive piles for the Trestle from YBI to T1.
- The multi-project coordination meeting was cancelled today because of big accident on the bay bridge coming from Oakland to YBI. Bill Casey mentioned that only 3 people were in addition to me. Most people did not show up as of 10:15 AM.
- SDI Foreman informed that mark from SDI will come on Wednesday and will go over the procedure for stressing.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep