

GR

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 65
Project Work Day No. 1275
Date 11/11/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	PT Forms Installation for grouting			Duct bank, demo, scaffold, form		IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman									8	✓ Terry Cronk	ABF Trestle
2	1	Laborer							8			✓ Rigiberto Campos	ABF
3	1	Elevator Operator	8									✓ Howard Schroyer	ABF.
4	1	Pile Driver Foreman									8	✓ Nigel Lohse	ABF Trestle
5	1	Pile Driver										✓ Kurt Chaisson	ABF Trestle
6	1	Pile Driver										✓ Jesse Johnsen	ABF Trestle
7	1	Operator Apprentice/oiler	8									✓ Ross Scott	ABF
8	1	Pile Driver							8			✓ Richie Yambo	ABF Trestle
9	1	Pile Driver									8	✓ Jamal Whitney	ABF Trestle
10	1	Pile Driver							8			✓ Danny Schwartz	ABF
11	1	OEP	8									Joe Shawn	ABF
Subcontractors		SDI										See Matt's diary	
	1	Crane LR 1300	8									Help Temporary Towers also	ABF
	1	1 st Man Lift									8		ABF Elec. Work, Temp towers
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF at ground Pier W2 north
	1	MQ Power Generator 220	8										ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

Weather: Light Overcast morning, 54 F low 65 high, cold day, Med. high to high winds.

Description of Operation:

- ABF's most people are working on Trestle construction from YBI to T1.
- ABF is working on clean up at ground and at the deck level.
 - ABF is using 3 dumpsters to collect the trash from formwork removal.
- ABF is working in the north and foundation wells.
 - ABF continues working on electrical openings to be relocated or covered as shown on Pier W2 Detail No 2 drawing 448 of 1204.
 - ABF completed chipping the slab as per Detail 7 on Drawing 453 on north side and are working on south W2 Pier.
 - ABF is using ropes hung from the deck beams for fall protection.
 - On 10/6/09, ABF has installed rebars inside the existing duct bank openings on the east side of the north foundation well as shown in the plans.
 - On 10/7/09 David Bradd checked rebars and found OK per Details A & B on Drawing 448 of 1204.
 - On 10/8/09 ABF finished building scaffold for the Duct Bank opening per detail 7 on Drawing 453 of 1204.
 - On 10/8/09 ABF completed building forms for the existing openings for which David inspected the rebars.
 - On 10/9/08 morning, ABF started to cut the new opening per drawing 453 of 1204. They have chipped about 2-3 inches to the surface of the rebars for the opening.
 - ABF continues to work on cutting the new duct opening.
 - To 10/14/09, ABF started to cut on the north side of Pier W2W as per Detail 7 of Drawing 453 of 1207.
 - As of today ABF continues to cut new openings and concrete demo.
On 10/15/09 ABF started demoing the north side of the East W2 pier slab and are working on the south side since 11/3/09.
On 11/11/09 ABF completed demo work and started working on rebending the existing rebars to proper position.
ABF is working with a lean crew.
- SDI started Friday 9/25/09 to insert the strands through the top bearing plates.
 - They had some initial problems as the plastic protective sleeve with grease on the strands was getting shaved off little bit. They also had problems in pushing the strands.
 - They had some problems which they overcame.
 - The holes are counted as number 1, 2, 3 etc. starting on the south east hole and going west along the south row.
 - As of Monday 9/28/09, SDI had installed about 50 % of the strands in the 1st hole of Vertical Tied Downs.
 - They did not work on it on Tuesday 9/30/09.
 - On Wednesday and Thursday, SDI installed remaining strands in the 1st hole and most of the strands in the 2nd hole.
 - By 10/2/09, SDI installed the remaining few strands in the 2nd hole and finished strands for the 3rd hole.
 - On 10/5/09, 2009, SDI had a crew of 3 people only.
 - They finished remaining strands on the 3rd hole and worked on the 4th hole.
 - On 10/06/09, SDI pushed 14 strands in the 4th hole for a total of 23 strands in the 4th hole.
 - On 10/07/09, SDI finished strands for the 4th hole and started on the 5th hole.
 - On 10/8/09 SDI continued to push strands through the 5th hole.
 - On 10/9/09, SDI finished pushing strands through the 5th hole and started on the 6th hole.
 - By end of the day on 10/9/09, they installed about 47 strands in the 6th hole.
 - On 10/12/09, SDI pushed 90% strands in 7th hole.
 - On 10/14/09, SDI started on 8th hole and finished pushing all the holes.
 - On 10/15/09, SDI finished pushing strands in 9th hole. They seem to be picking up efficiency.
 - On 10/16/09, SDI continues to push the strands in the 11th hole.
 - On 10/19/09 SDI finished 12th hole and started on 13th hole.
 - On 10/20/09 SDI finished 13th hole and moved 14th hole.
 - On 10/21/09, SDI finished all 14 holes on the south side.
 - On 10/22/09 SDI moved all its equipment to north side and started on its 1st hole.
 - On 10/23/09 SDI pushed strands through 1st hole and moved to 2nd hole.
 - By 10/27/09 SDI finished pushing strands through 3rd and 4th hole.
 - On 11/02/09, SDI did not come.
 - On 11/03/09, SDI finished pushing strands in the 4th hole & started pushing strands in 5th hole. On 11/04/09, SDI finished pushing strands in the 5th hole and started on 6th hole. SDI had to leave in the morning for a few hours for their meeting.
 - On 11/05/09, SDI finished pushing strands in the 6th hole and started on the 7th hole.

- On 11/06/09, SDI finished 7th hole, thus completing 50 % of the strands pushed through for the north Tie Downs. They left about noon time as it started to drizzle.
- On 11/09/09, SDI started to work on the 8th hole.
- On 11/10/09, SDI finished pushing strands in the 8th hole and started on the 9th hole.
- Today 11/11/09, ABF is working in the bottom of the north foundation well.
- SDI has its own Generator & Forklift on top and all the equipment needed to perform its operations.
- All craft people have moved to prepare for new trestle to be built from the YBI to T1.
- Today 11/11/09 Wednesday is Veteran's Day Holiday. All work done by CT workers is on OT.
- David is off on Holiday and Matt will come for ½ day.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowering the moved out portion of the bridge.
- CC Myers continues dismantling the existing portion of the bridge which was not moved and has been isolated because of SSD.
 - CC Myers and its sub-contractor make final preparations to lower the slide out bridge.
 - CC Myers started to lower the bridge on 10/15/09 and finished on 10/16/09.
 - CC Myers is working on post lowering tasks.
 - CC Myers removed the bracing system used during the lowering of slide out bridge.
 - By end of the day on 10/27/09, it was news that the fix made to the Bay Bridge during Labor Day Weekend has failed and large piece fell on the bridge.
 - The Bridge was closed by 6:30 PM indefinitely on 10/27/09.
 - From 10/28/09, the bay Bridge stays closed.
 - CC Myers continues to remove all the support system and started on removal of temporary foundations.
- The Bay Bridge re-opened in the morning at about 8:45 AM today 11/02/09.
- ABF completed driving piles for the Trestle from YBI to T1 and have started installing parts of the trestle.

Lalit Mathur, P.E.

AK Mathur

Trans Engineer (D)/Asst. Struct. Rep