

Gr

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 70
Project Work Day No.: 1280

Date	11/17/2009			
Inspectors	Start	7:00	Stop	3:30
Hours		AM		PM
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name
1	1	General Foreman									8	Terry Cronk	ABF Trestle
2	1	Foreman									8	Nigel Lohse	ABF Quit Friday
3	1	Pile Driver									8	Jesse Johnsen	ABF Trestle
	1	Pile Driver									8	Richie Yembo	ABF class
4	1	Pile Driver									8	Kurt Chaisson	ABF Trestle
	1	Pile Driver									8	Jamal Whitney	ABF Trestle
	1	Pile Driver	8								8	Danny Schwartz	ABF
	1	Laborer	8									Rigiberto Campos	ABF
	1	Elevator Operator	8									Howard Schroyer	ABF
	1	Crane Operator	8									Joe Shawn	ABF
	1	Oiler/Apprentice	8									Ross Scott	ABF
	1	Crane LR 1300	8										ABF
	1	Lincoln Welding Machine 768-50-4005											ABF
	1	Lincoln Welding Machine 768-50-4009	8										ABF
	1	MQ Power Generator 220	8										ABF
	1	Ingersoll Rand Air Compressor	8										ABF
	1	Fork Lift	8										ABF
	1	Pick up	8										ABF
	1	Elevator	8										

Weather: Sunny with cool temperatures – Hi 62°F Low 45°F (per weather.com forecast)

REC'D H32 JAN-11 #011718

Description of Work by ABF and its Sub-contractors.

ABF

- Continued to chip the concrete for the MEP utility opening southeast retaining wall at North Foundation Wall.
- ABF is helping SDI to check the bottom bearing plates and the already installed strands at the bottom of the cables.


SDI

- SDI has only one person on site.
- SDI foreman is on vacation as of last Friday.
- They have finished pushing strands through 11 holes with 4 more holes to go.

Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- Attended Gil's Staff Meeting.
 - Gil, David, Masoud, Thanh, Matt and Lalit attended the meeting.
 - Lalit gave the progress at W2. Only two people are working for ABF and one for SDI.
 - There is no submittal from SDI.
 - There is no procedure for reading the Gauge.
 - This will be reviewed between Lalit and Matt.
 - We will be back-charging to ABF for 24 M³ of deficient concrete.
 - There was discussion about the Team Tower being ready for erection.
- Shear Leg is positioned to move the OBG.
- OBG Erection procedure to be reviewed by all.
 - There is an email from Thai-Lin.
 - New teams have been prepared by Tai-Lin and each team needs to review all submittals assigned to it.
- Make copies for all.

Inspector: Lalit Mathur, P.E.



Transportation Engineer (D)