

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 76

Project Work Day No.: 1286

Date: 11/23/2009

Inspectors	Start	7:00	Stop	3:30
Hours		AM		PM
Shift Hours		07:00		15:30

*GR*

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	General Foreman									8	Terry Cronk	ABF Trestle
2	1	Foreman									8	Nigel Lohse	ABF Quit Friday
3	1	Pile Driver									8	Jesse Johnsen	ABF Trestle
	1	Pile Driver	8									Richie Yembo	ABF
4	1	Pile Driver									8	Kurt Chaisson	ABF Trestle
	1	Pile Driver									8	Jamal Whitney	ABF Trestle
	1	Pile Driver	8								8	Danny Schwartz	ABF
	1	Laborer	8									Rigiberto Campos	ABF
	1	Elevator Operator	8									Howard Schroyer	ABF
	1	Crane Operator	8									Joe Shawn	ABF
	1	Oiler/Apprentice	8									Ross Scott	ABF
	1	Crane LR 1300	8										ABF
	1	Lincoln Welding Machine 768-50-4005											ABF
	1	Lincoln Welding Machine 768-50-4009	8										ABF
	1	MQ Power Generator 220	8										ABF
	1	Ingersoll Rand Air Compressor	8										ABF
	1	Fork Lift	8										ABF
	1	Pick up	8										ABF
	1	Elevator	8										ABF

**Weather:** Sunny with cool temperatures – Hi 60°F Low 40°F (per weather.com forecast), rains later.

REC'D H32 JAN-11 #011722

## Description of Work by ABF and its Sub-contractors.

### ABF

- ABF Continues to chip the concrete for the MEP utility opening southeast retaining wall at North Foundation Wall.
- ABF is helping SDI to check the bottom bearing plates and the already installed strands at the bottom of the cables.

### SDI

- SDI has re-started to push the strands for the remaining 4 holes on the north side.
- SDI is foreman is on vacation as of last Friday.
- SDI has a different crew for these holes.
- They have finished pushing strands through 12 holes with 3 more holes to go as of today.

### Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- Attended a meeting with Mike of SDI and ABF's Jim Davidson.
- Mike provided a brief of stressing procedure for the Tie Downs.
- He will have the tendons tensioned simultaneously on north and south sides.
- They will start tensioning next week.
- Attended a meeting with Jim Davidson of ABF and Mike Schwager of SDI.
  - Mike explained the procedures he will use for stressing the strands for the vertical toe downs.
  - SDI plan to start at 6:30 AM.
- Later we had our own meeting with Matt and Gil.
  - Gil had a layout of holes' sequence to be followed and he gave copies to Lalit and Matt.
  - Lalit and Matt practiced the Gauges to be used.
  - Gil had the forms for entry into the confined space.
  - Gil and Matt are suppose to enter into the confined space.

Inspector: Lalit Mathur, P.E.

  
\_\_\_\_\_  
Transportation Engineer (D)