

OK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 101

Project Work Day No.: 1311

Date: 12/18/2009

Inspectors	Start	7:00	Stop	3:30
Hours		AM		
Shift Hours		06:30		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down	#38 Structural Conc Bridge							IDLE OR DOWN			Name
EQUIPMENT AND/OR LABOR:														
1	1	Pile Driver										8	Danny Schwartz	ABF Pier 7
2	1	Laborer										8	Rigiberto Campos	ABF Pier 7
3	1	Elevator Operator	8										Howard Schroyer	ABF
4	1	Crane Operator											None	ABF
5	1	Oiler/Apprentice										8	Ross Scott	ABF Pier 7
6		Sub-contractors SDI											See Matt's diary	SDI
7		Sub-contractor Rebar											None	Regional Steel
	1	Crane LR 1300										8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005												ABF
	1	Lincoln Welding Machine 768-50-4009												ABF
	1	MQ Power Generator 220	8											ABF
	1	Ingersoll Rand Air Compressor	8											ABF used by others
	1	Fork Lift												ABF
	1	Pick up												ABF
	1	Elevator	8											ABF

Weather: Sunny with cool temperatures – Hi 62°F Low 45, cold, windy.

REC'D H32 JAN-21 #011828

46.02

Description of Work by ABF and its Sub-contractors.

ABF

- No work on W2.
- All work is for the Temporary Towers and preparation for OBG.
- ABF laid off most of its crew including General Foreman Terry at end of this Wednesday.
- Only Howard, Richie, Denny and Ross are working. Howard is at W2 and others are assisting with miscellaneous tasks at Pier 7.

SDI

- SDI has a crew of 5 people on the job site.
 - SDI is cleaning the debris at the Tie Downs.
 - SDI finished cutting the tails of the strands on top of the W2.
 - SDI continues placing the grease caps on top of anchor heads and fill these with grease. A total of 5 caps were fully greased today.

Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- CC Myers have started to the slab form the slide out portion of the old bridge.
- There was no work today because of heavy rains and extremely cold weather.
- CT has installed air monitoring equipment on the site at several locations.
- As of today, CC Myers finished all upper bays and one lower bay.
- They have also removed many of the framing columns and beams.
- CC Myers are moving away all the material.
- CC Myers have 6 to 8 equipment working on this task.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times and discussed with Tai Lin and Gil.
- Organize the work for OBG.
- Worked with Thanh for measurements on the Temporary Trusses.

Inspector:


Lalit Mathur, P.E.

Transportation Engineer (D)