

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 105

Project Work Day No.: 1315

Date: 12/22/2009

Inspectors	Start	7:00	Stop	3:30
Hours		AM		
Shift Hours		06:30		15:30

ae

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down	#38 Structural Conc Bridge							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Pile Driver									8	Danny Schwartz	ABF Pier 7
2	1	Laborer									8	Rigiberto Campos	ABF Pier 7
3	1	Elevator Operator	8									Howard Schroyer	ABF
4	1	Crane Operator										None	ABF
5	1	Oiler/Apprentice									8	Ross Scott	ABF Pier 7
6		Sub-contractors SDI										See Matt's diary	SDI
7		Sub-contractor Rebar										None	Regional Steel
	1	Crane LR 1300									8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005											ABF
	1	Lincoln Welding Machine 768-50-4009											ABF
	1	MQ Power Generator 220	8										ABF
	1	Ingersoll Rand Air Compressor	8										ABF used by others
	1	Fork Lift											ABF
	1	Pick up											ABF
	1	Elevator	8										

Weather: Sunny with cool temperatures – Hi 62°F Low 45, cold, windy. Foggy, Minor rains.

46.02

Description of Work by ABF and its Sub-contractors.

ABF

- o All work is for the Temporary Towers and preparation for OBG.
- o ABF laid off most of its crew including General Foreman Terry last week.
- o Only Howard, Richie, Denny and Ross are working.
- o Howard is at W2 and others are assisting with miscellaneous tasks at Pier 7.

SDI

- SDI has a crew of 7 people on the job site.
 - o SDI continues cleaning the debris at the Tie Downs.
 - o SDI continues placing the grease caps on top of anchor heads and fill these with grease. A total of 4 caps were fully greased today.


Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- CC Myers have started to the slab form the slide out portion of the old bridge.
- There was no work today because of heavy rains and extremely cold weather.
- CT has installed air monitoring equipment on the site at several locations.
- As of today, CC Myers finished all upper bays and one lower bay.
- They have also removed many of the framing columns and beams.
- CC Myers are moving away all the material.
- CC Myers have 6 to 8 equipment working on this task.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times and discussed with Tai Lin.
- Organize the work for OBG.
- Worked on checklist for OBG installation.

Gil is off this week.

David is not in today. He came yesterday and was sick all of last week.

Matt and Lalit worked on watching the greasing operation by SDI.



Inspector: Lalit Mathur, P.E.

Transportation Engineer (D)