

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 208

Project Work Day No.: 1332

Date 01/08/2010

Inspectors	Start	7:00	Stop	3:30
Hours		AM		PM
Shift Hours		06:30		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down	#38 Structural Conc Bridge							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Pile Driver									8	Danny Schwartz	ABF Pier 7
2	1	Laborer									8	Rigiberto Campos	ABF Pier 7
3	1	Elevator Operator	8									Howard Schroyer	ABF
4	1	Crane Operator										Jeff Scott	ABF Pier 7
5	1	Oiler/Apprentice										Ross Scott	ABF Pier 7
6		Sub-contractors SDI										See Matt's diary	SDI
7		Sub-contractor Rebar										None	Regional Steel
	1	Crane LR 1300									8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005											ABF
	1	Lincoln Welding Machine 768-50-4009											ABF
	1	MQ Power Generator 220	8										ABF
	1	Ingersoll Rand Air Compressor	8										ABF used by others
	1	Fork Lift											ABF
	1	Pick up											ABF
	1	Elevator	8										

Weather: Sunny with cool temperatures – Hi 55°F Low 40, cold, windy. Foggy in the morning.

REC'D H32 FEB-04 #011907

Description of Work by ABF and its Sub-contractors.

ABF

- All work is for the Temporary Towers and preparation for OBG.
- Howard is working on Elevator & Ross is assisting with crane and other equipment.
- Others are assisting with miscellaneous tasks at Pier 7.

SDI

- SDI came today with a crew of 2 people.
 - SDI continues working on injecting grease in the bottom grease caps on W-Line. As of today they greased 10 grease caps.
 - SDI is heating the grease in the drums and is using two pumps to inject grease.

Additional Work at or outside of W2 site:

- CC Myers have dismantled all of the existing side lined bridge.
- They have removed the crane from there.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times.
- Organize the work for OBG.
- Continue working on checklist for OBG installation.
- Attended Rick Morrow's meeting from 10 AM to almost noon.
 - Rick/Brian/Gil/Tai-Lin/Lalit/Thanh attended the meeting.
 - Rick mentioned that ABF is planning to work on OBG from Feb 1, 2010.
 - He wanted Inspectors' check list to be small and bulky as provided by ABF.
 - It is hard to read with naked eye.
 - Rick left after a while.
- The meeting was continued to work on inspections.
 - Inside and out side inspection is needed.
 - We need 2 people for outside and may be 4 for inside inspection.
- Gil mentioned that every one needs to complete Confinement Space Training to work inside.
- We will have METS and someone from China assisting us.
- ABF wants a list of personnel authorized to go inside.
 - Brian to prepare the list.
- At end of the meeting, Rick Morrow brought in a set of lights and battery to be used with hard hat.
 - He has 6 sets of these.
- Lalit/Tai-Lin and Jason continued the meeting in the afternoon from 1 PM onwards.
 - We discussed and worked on improving the check list.

Inspector:


Lalit Mathur, P.E.

Transportation Engineer (D)