

dlm

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar:	125			
Project Work Day No.:	1335			
Date	01/11/2010			
Inspectors	Start	08:50	Stop	09:30
Hours		12:30		13:00
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Ironworker Apprentice	8									Bounthaby Singharath	SDI
2	1	Ironworker Journeyman	8									Randy Hill Jr.	SDI

Weather: Overcast with cool temperatures – Hi 62°F Low 50°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Miscellaneous tasks around the W2 cap beam.

SDI

- Injected grease in the lower grease caps for cable tie down tendons completing W-3, W-4, and began W-5. The ironworkers have been raising into position and securing/bolting the lower grease caps to the lower bearing plate assembly once the lower cap is filled with grease.

Office work:

- Continued compiling data and organizing other paperwork related to the cable tie down stressing operations.
- Continued to review submittal 1454R00 – “W2 foundation retaining wall cover slabs”.
- Completed as-built plan sheet of the cable tie down tendon anchorhead orientation.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

46.02