

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 134

Project Work Day No.: 1344

Date: 01/20/2010

Inspectors	Start	N/A	Stop	N/A
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV, Sub SDI

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
												Name	Contractor
1	1	Ironworker Apprentice									8	Bounthaby Singharath	SDI
2	1	Ironworker Journeyman									8	Randy Hill Jr.	SDI
3	1	Ironworker Journeyman									8	Todd Blackwell	SDI

Weather: Heavy rain and high winds with cool temperatures - Hi 53°F Low 45°F
(per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- See Lalit's diary for operations, equipment, and labor.

SDI

- Were not onsite today due to the weather and requesting inspection with the borescope for the grease injected near the top of the lower anchorhead of cable tie down tendons W-1 to W-7, W-13 and W-14.

Office work:

- Continued to review pertinent submittals related to OBG erection and geometry control (surveying).
- Began to review inspection packet for OBG lift 1E prepared by Tai Lin Liu.
- Organized W2 stressing and grouting binders.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

46.02