

Job Stamp  
04-0120F4

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

04-SF-80-8.2/8.7

Senior Bridge Engineer

Report # 7, 159-165

SFOBB - SAS

DAILY REPORT

Week of February 14, 2010

Gil Klebanov

---

- Monday February 15, 2010

No work-President's day Holiday.

- Tuesday, February 16, 2010

Worked on miscellaneous job related issues.  
ABF worked on initial bolting joint 1E-2E.

- Wednesday, February 17, 2010

Worked on miscellaneous job related issues.  
ABF erected and began pushing lift 3E. Continued to work on the bolting splice 1E-2E. Began erecting side access to weld 1E-2E. For the details refer to field engineer's reports.

- Thursday, February 18, 2010

Worked on miscellaneous job related issues.

ABF Continued to push lift 3E OBG westward. Continued bolting joint 1E-2E and began preparation for the welding, installing backing bar at the bottom plate.  
For the details refer to field engineer's reports.  
Attended TTW design meeting.

- Friday, February 19, 2010

Worked on miscellaneous job related issues.  
ABF completed pushing lift 3E.  
Attended OBG erection construction meeting.

For the details refer to field engineer's reports.

REC'D H32 FEB-24 11012058