

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Contract 0120F04 - SFOBB - Superstructure
Martin Chandrawinata, PE & Phillip He, PE – Construction Engineer
Week Ending 19 February 2010

Monday 15 Feb. 2010: Observation from W2 at 9.00am. Dense Fog ~ 55F

- **View of Pier W2. No activity due to President's Day Holiday.**



- **Observation at Pier 7 at 11.30am, Sunny ~ 65F: Suspender Brackets and Bikepath Support at Pier 7. No activity due to President's Day Holiday.**



Wednesday 17 Feb. 2010: Observation from W2 at 8.00am-9.00am. Densed Fog ~ 55F

- **Lift 1 East and Lift 2 East being prepared for splice welds**



- **Lift 1 East and Lift 2 East being prepared for splice welds**



- Lift 1 East and Lift 2 East being prepared for splice welds



- Caltrans Inspector walked along WB truss in the fog



- Lift 3 East being erected to the Temporary Trusses at around 9.30am



- Lift 3 East being erected to the Temporary Trusses at around 9.30am



- **Lift 3 East being erected to the Temporary Trusses at around 9.30am**



- **The fog cleared up at around 10.00am. L3E has been placed at the cradle.**



- An OBG Deck (possibly L4E) is being transported for erection next week.



- Lift 3 East is being pushed to Lift 2 East. Photo is taken at approx. 3.15pm



- Lift 3 East is being pushed to Lift 2 East. Photo is taken at approx. 3.15pm



- Lift 3 East is being pushed to Lift 2 East. Photo is taken at approx. 3.15pm



Friday 19 Feb. 2010: Observation from the boat at around 8.00am. Cloudy ~ 60F

- **Overview of the SAS project from E2 to W2 from Treasure Island.**



- **L3E is being pushed to its final location and it is being prepared for the weld splicing**

