

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 03/07/10 through 03/13/10

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 51%
Completed – 53%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

CURRENT ESTIMATE FIGURES:

Total of Estimate 45 to be paid in January 2010:

Percent Time elapsed: 49%
Days: 1344
Original Contract Days: 2,490
CCO days: 227

Percent Work Completed to date: 49%

Paid to contractor on Estimate 45
Bid Items: \$5,387,505.40
CCO's: \$31,349,667.04
MOH: \$2,723,849.00
Permanent Deductions: \$0.00
Deduction: \$0.00
Net Payment: \$39,461,021.44

Total Amount paid to contractor to date:
Bid Items: \$451,282,738.65
CCO's: \$318,612,981.47
MOH: \$130,322,968.00
Permanent Deductions: \$8,142.20
Total Amount: \$900,218,688.12

Original Contract Bid Amount: \$1,434,085,935.00

STATUS OF WORK:

Office work:

- The Department continues reviewing shop drawings and fabrication procedures for the Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2689 received – 2660 (99%) responded
- Working Drawing Submittals: 6064 received – 5894 (97%) responded

Field/Marine work:

- T1 Trestle – The installation of the walkway and the elevator tower is complete.
- OBG – Initial weld for the field splice between Lifts 1E and 2E is ongoing. Lift 3E is in position.

Steel Fabrication (ZPMC, Shanghai, China Facilities):

- OBG – Assembling continues on Lift 5 through Lift 10. Fabrication continues on Lift 11 and Lift 12.
- Tower – Lift 1 stiffener welding continues. Erection of Lift 2 on Lift1 is ongoing. Assembling of Lifts 3 and 4 continues.

Steel Fabrication (Other Facilities):

REC'D H32 MAR-17 #012182

46.01

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 03-13-10

- Continue cable band casting and machining (GOODWIN, England).
- Continue fabrication of remaining Parallel Wire Strand (SPCC, China).
- Continue fabrication of Hinge K - Fuses 1 through 8 (OIW, USA).
- Saddle fabrication for Piers W2, E2 and Tower Saddle continues (JSW, Japan).
- Rockers and Bearing Plate fabrication for E2 continues (JSW, Japan).
- Continue fabrication of Suspender socket and wire (WIRECO, USA).
- Continue E2 Shear Key and Bearing fabrication (HOCHANG, Korea).

ASSISTANT RE'S DAILY REPORTS:

Monday, March 8, 2010

- Overcast with pm showers.
- I reviewed the WSWD
- I reviewed the weekly photo report and distributed it.
- I informed Balan of the org chart changes with respect to the management line and addition of Bill Casey.
- I discussed the MOH CCO with Bill O. He said that Anna no longer wants to pursue the CCO. She wants to keep her nopc 7 open. I asked that we meet and discuss her position. She needs a couple of weeks to discuss with her management.
- I straightened up my desk.

Tuesday, March 9, 2010

- Overcast.
- I chaired the pre-MEP meeting with my staff and PB and TYLin. We discussed the possibility of relocating the barrier conduit to within the OBG. We prepared for a discussion on this topic with China in the afternoon. We also reviewed the status of all of the open RFI's, submittals, and CCO's.
- I attended soft opening meeting where we discussed the possibility of opening the bridge to traffic prior to all of the roadway MEP items being complete. Much more evaluation is necessary.
- I met with Hulebus, BATA and Construction folks to discuss the "soft opening" activities. We identified all of the MEP items that needed to be operable prior to the soft opening.
- I set of the nopc 7 meeting with ABF and CT.
- I attended the China call meeting. See agenda. We discussed the soft opening and relocating the barrier conduits.
-

Wednesday, March 10, 2010

- Rain.
- I set up a meeting with Gary and ABF and Bleyco to discuss MEP MOH and NOPC.
- I met with Travis Haft and signed his paper work for him to volunteer
- I reviewed CCO 130 and rfi 1471

Thursday, March 11, 2010

- Mostly clear.
- I attended the Safety meeting and viewed Ty Lin's PowerPoint on OBG erection and Safety.
- I had numerous emails and discussions with PB and my staff regarding the "soft opening" and shaving time from the project completion.
-

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 03-13-10

- I worked on the Emergency Phone Cards.
- I attended Clive's retirement party on Treasure Island.
- I spoke Gary P regarding the Confined Space training today that he attended. Gainey asked him who would control the Permitted confined spaces in the field and how to maintain communication. Gary later talked with him and cleared up the confusion that existed with him and Ambuhl.

Friday, March 12, 2010

- Mostly rainy
- I attended the CCO MEP meeting. I followed up with emails for various cco statuses.
- I met with Sandy and prepared her for separation. Today is her last day and I get her badge and fob and passwords, etc.
- I worked on diaries.
- All week there have been numerous discussions regarding personnel changes, and various consultant contracts. Very time consuming but necessary.
- I set up confined space training for April 1st for the TBPOC.

Saturday and Sunday, March 13 and 14, 2010

- No MEP work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER