

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

Date: 05/16/10 through 05/22/10

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 54%
Completed – 57%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

CURRENT ESTIMATE FIGURES:

Percent Time elapsed: 49%
Days: 1344
Original Contract Days: 2,490
CCO days: 227

Percent Work Completed to date: 49%

This is the updated information for the SAS Project (work done up to April 20, 2010). Attached, you will also find the CTI Sheets and Estimate Project Total for Estimate 48.

Percent Time elapsed: 53%
Days: 1434
Original Contract Days: 2,490
CCO days: 227

Percent Work Completed to date: 57%

Paid to contractor on Estimate 48
Bid Items: \$52,366,982.40
CCO's: \$2,606,010.03
MOH: -\$13,643,258.00
Permanent Deductions: -\$355,188.11 (BI 55 and BI 59)
Deduction: \$0.00
Net Payment: \$40,974,546.32

Total Amount paid to contractor to date:
Bid Items: \$576,363,977.85
CCO's: \$323,996,468.47
MOH: \$115,401,645.00
Permanent Deductions: \$816,991.31
Other Deductions: \$25,000.00
Total Amount: \$1,014,920,100.01

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2809 received – 2792 (99.4%) responded
- Working Drawing Submittals: 6448 received – 6406 (99.4%) responded

Field/Marine work

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 05-22-10

- Final splice welding between OBG Lifts 1E and 2E, 2E and 3E, 3E and 4E, 4E and 5E, and 5E and 6E are ongoing.
- Final splice welding between OBG Lifts 1W and 2W, 2W and 3W, and 3W and 4W is ongoing.
- Initial splice welding of Lifts 4E and 5E, and 5E and 6E has begun.
- Prep work on OBG Lifts 5W and 6W, and ~~CB3, CB4, and CB5~~ is ongoing at Pier 7.
- Erection of Cross Beams 4 and 5 (CB4 and CB5) are scheduled for the week of May 24. Erection of OBG Lift 5W will follow.
- Erection of T1 tower erection frame is ongoing.
-

Steel Fabrication (ZPMC, Shanghai, China Facilities)

- OBG –Assembling continues on Lift 7 through Lift 11. Fabrication continues on ~~Lift 11~~ and Lift 12. Lift 13 fabrication has commenced.
- Tower – Life 2 has been removed from Lift. Lift 1 punch-list work and painting is ongoing. Tower struts and cross braces installation is complete. Disassembling of Lift 2 from Lift 1 is ongoing. Horizontal assembling of Lifts 3 and 4 is ongoing. Lift 5 assembling is ongoing.
-

Steel Fabrication (Other Facilities)

- Continue cable band casting and machining (GOODWIN, England).
- Continue fabrication of Parallel Wire Strand (SPCC, China). First shipment arrival estimated at 12/31/09.
- Continue Hinge K - Fuses 2 through 8 (OIW, USA).
- Saddle fabrication for Pier W2, E2 and Tower continues (JSW, Japan).
- Rockers and Bearing Plate fabrication for E2 continue (JSW, Japan).
- Continue fabrication of Suspender socket and wire (WIRECO, USA).
- Continue E2 Shear Key and Bearing fabrication (HOCHANG, Korea).

ASSISTANT RE'S DAILY REPORTS:

Monday, May 17, 2010

- Overcast and cool and rainy.
- I took a furlough leave all day.
- Gary called me and I replied to Prakash's email regarding the MEP position and latest interview.

Tuesday, May 18, 2010

- Overcast and cool.
- I chaired the Owner MEP meeting to review the status all of the CCOs, RFI's and Submittals related to MEP.
- I worked on the Emergency Phone cards and discussed options with Reba.
- I edited and discussed the elevator cco 59 and 68 with Darryl, Martin and Balan and Jake.
- I attended the MEP China call meeting. See agenda in my notes.
- I worked on Fall Protection training with Grady. I need to meet with Gina tomorrow.

Wednesday, May 19, 2010

- Clear and mild.
- I reviewed and responded to emails regarding repair of the fog bell on the existing bridge, bike path lighting cco, and the volunteer program.
- I went to the eye doctor to get an exam and to have my CT safety glasses form completed.
- I went to the DO for Managers Diversity Awareness Training. I dropped up the safety glasses form.
- I returned to the office.

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 05-22-10

Thursday, May 20, 2010

- Sunny and mild.
- I attended the Safety Meeting. We viewed self-CPR presentation, Bob B. updated job access, and Melinda gave a presentation in Chemical Spills.
- I discussed the needs and emailed Gina Guido to get Fall Protection and Def. Drivers Training classes here at the pier. There may be a lack of follow-through that needs my attention.
- I called Bill O and followed up with an email requesting the status of nopc 7.
- I left a message with Prakash and Collins regarding the MEP position. Collins called back and said that he will be submitting additional names for our review. Good news.
- I reviewed all of the open MEP CCO's in preparation for the 9:00 meeting.
- I attended the MEP CCO meeting and discussed the status of all open MEP CCO's. Action items were assigned as appropriate. See notes in my file.
- I reviewed the China COSP and added my edits and sent them to China.

Friday, May 21, 2010

- Partly overcast and cool.
- I attended Lucy's award ceremony at Indian Valley School from 8:30 to 9:30 before I came to work.
- I reviewed and discussed Sub 129R3 regarding the dehumidifier. Bill O has concerns and wants to meet ASAP. I emailed all and Martin will set up a conference call with Julia early next week.
- I reviewed my CCO actions from yesterday's meeting.
- I completed my review the China COSP. No additional comments.
- I filed old diaries and prepared a new binder.
- I cleaned up desk and filed misc. papers.

Saturday and Sunday, May 22 and 23, 2010

- No MEP work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER