

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 07/18/10 through 07/24/10

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 55%
Completed – 58%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

CURRENT ESTIMATE FIGURES:

This is the updated information for the SAS Project (work done up to July 20, 2010).
Attached, you will also find the CTI Sheets and Estimate Project Total for Estimate 51.

Percent Time elapsed: 56%

Days: 1525
Original Contract Days: 2,490
CCO days: 227

Percent Work Completed to date: 64%

Paid to contractor on Estimate 51

Bid Items: \$107,703,140.60
CCO's: \$9,346,304.37
MOH: -\$46,809,323.00
Permanent Deductions: -\$549,011.51
Deduction: \$0.00
Net Payment: \$69,691,110.46

Total Amount paid to contractor to date:

Bid Items: \$703,365,320.25
CCO's: \$338,848,002.05
MOH: \$76,447,227.00
Total Deductions: \$1,366,002.82
Other Deductions: \$25,000.00
Total Amount: \$1,117,269,546.48

Original Contract Bid Amount: \$1,434,085,935.00

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2862 received – 2843 (99.3%) responded
- Working Drawing Submittals: 6742 received – 6707 (99.4%) responded

Field/Marine work

- Final splice welding between OBG Lifts 1E & 2E, 2E & 3E, 3E & 4E, 4E & 5E, and 5E & 6E is ongoing.
- Final splice welding between OBG Lifts 1W & 2W, 2W & 3W, 3W & 4W, 4W & 5W, and 5W & 6W is ongoing.
- Prep work is ongoing for the tower Lift 1 erection. South shaft erection is currently scheduled for July 27th.
- The W-2 Westbound closure post-tensioning is complete.

REC'D H32 JUL-27 #013667

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 07-24-10

•
Steel Fabrication (ZPMC, Shanghai, China Facilities)

- OBG –Lift assembly continues for OBG Lifts 9. Segment assembly continues for OBG Lifts 10, 11 and 12. Parts fabrication continues for OBG Lift 13. Plate cutting has commenced for OBG Lift 14. The shipment with OBG Lifts 7 and 8 is scheduled to depart Shanghai on July 25th.
- Tower –Tower Lift 3 is undergoing vertical assembly to Lift 2. Lift 5 shaft assembly continues.

•
Steel Fabrication (Other Facilities)

- Continue cable band casting and machining (GOODWIN, England).
- Continue Hinge K fabrication and delivery - Fuses 1 through 8 (OIW, USA).
- Continue fabrication of Suspender sockets and wire (WIRECO, USA).
- E2 Shear Key and Bearings arrived on July 15th.

ASSISTANT RE'S DAILY REPORTS:

Monday, July 19, 2010

- Vacation

Tuesday, July 20, 2010

- Vacation

Wednesday, July 21, 2010

- Vacation.

Thursday, July 22, 2010

- Vacation.

Friday, July 23, 2010

- Vacation

Saturday and Sunday, July 24 and 25, 2010

- No MEP work planned.
- I worked on Emails and reports upon my return from a 1-week vacation.


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER