

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 6/26/11 through 7/02/11

SELF-ANCHORED SUSPENSION (04-0120F4)

Peter Siegenthaler / Rick Morrow

Time Elapsed – 62%

Contract Approval Date: May 3, 2006

Completed – 83%

First Working Date: May 18, 2006

Bid Amount: \$1,434M

Forecast Date for Seismic Safety Opening: August, 2013

CURRENT ESTIMATE FIGURES:

This is the updated information for the SAS Project (work done up to May 20, 2011).

Attached, you will also find the Estimate Project Total for Estimate 62.

Percent Time elapsed: 61%

Days: 1,829

Original Contract Days: 2,490

CCO days: 531

Percent Work Completed to date: 81%

Paid to contractor this Estimate:

Bid Items: \$6,089,741.30

CCO's: \$1,643,285.22

MOH: \$5,532,672.00

Permanent Deductions: 0.00

Deduction: \$0.00

Net Payment: \$13,265,698.52

Total Amount paid to contractor to date:

Bid Items: \$990,581,776.04

CCO's: \$480,168,842.01

MOH: \$23,651,539.00

Total Deductions: \$3,072,406.20

Other Deductions: \$25,000.00

Total Amount: \$1,491,329,750.85

STATUS OF WORK:

Office Work

- The Department continues to review shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP OBG Penetrations, and Contract Change Orders.
- Requests for Information (RFI): 3225 received – 3206 (99.4%) Responded
- Working Drawing Submittals: 8362 received – 8337 (99.7%) Responded

OBG Field Work

- Final splice welding from OBG Lifts L10W through L11W and L10E through L11E is ongoing.
- OBG Lifts L12E erection is complete. Erection of CB 17 is schedule June 27 and the erection of Lift 12W is schedule June 29.
- Lifts 1 through 6 WB outboard barrier bolting is ongoing.
- Lifts 7 through 11 EB inboard barrier bolting is ongoing.
- Installation of Wind Vortex Generator support angles is ongoing.
- Lifts 1 through 6 bike path deck panels installation is ongoing.
- Installation of Service Platforms is ongoing.
- OBG traveler rail installation is ongoing on the Lift 1-6 EB outboard side.

Tower Field Work

- Final field splice bolting of Tower Lift 3 to Lift 4 is ongoing.
- Phase 1 of the final field splice bolting of Tower Lift 4 to Lift 5 is complete for the tower pull back.
- Field splice welding of Tower Lift 3 to Lift 4 is ongoing.

11 JUL-12 AM10:40 15128

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 07-02-11

- Tower struts and facades bolting continues at various elevations
- Tower shear plate welding is ongoing.
- Tower head trial fitup is scheduled to begin June 30.

Cable Field Work

- Tower pull-back foundation work is ongoing at YBI.
- The northwest catwalk was erected on June 16, 2011. The southwest catwalk was erected on June 24, 2011. Adjustment of both catwalks are ongoing
- Catwalk backspan platform extension erection is ongoing.

W-2 Field Work

- Installation of cable trays for the transition of electrical from the OBG to the W-2 column is ongoing.

E-2 Field Work

- Erection of work platform on E2 CB for shear key and bearing installation is ongoing

Steel Fabrication (ZPMC, Shanghai, China Facilities)

- Lift 13's are undergoing blast and paint. NDT and repair for remaining welds will follow.
- Lift 14's have been moved into Bay 14 from the rain. NDT and repair is ongoing.

Steel Fabrication (Other Facilities)

- Continue cable band painting, machining and delivery (GOODWIN, England).
- Continue fabrication and delivery of Suspender assemblies (WIRECO, USA).
- The steel frames for the SAS EB and WB, and E2/E3 EB and WB travelers are complete. Fabrication of the frame for the E2/E3 Bikepath traveler is ongoing. The testing track is complete (Westmont, Orange County CA, USA)

ASSISTANT RE'S DAILY REPORTS:

Monday, June 27, 2011

- Mostly clear.
- Discussed cco 174 with James, Andrew, and Martin. Agreed on the sheet note changes.

Tuesday, June 28, 2011

- Hard rain.
- I introduced the new student intern, Sam, and gave him direction and tasks.
- I chaired the MEP meeting. We discussed all open issues and established action items and deadlines. See agenda
- I attended the CDMG meeting and gave the mounting plates to the Contractor.
- I attended Karen's Coordination meeting.

Wednesday, June 29, 2011

- Mostly Clear.
- See notes.
- Safety stand down presentation review and edits with Daryoush.
- I attended the island coordination meeting.
- I attended the Urban Shield meeting with the Ala. Sheriff and CHP. They want to use the Skyway for an event this October 14 thru 16.
- I worked on the Safety Stand Down Presentation in the evening at home.

Thursday, June 30, 2011

- Clear Mild.
- I chaired the Safety Stand Down Meeting and gave the Presentation as mandated by HQ.
- I chaired the Elevator Extension Meeting. See notes. I drafted the minutes and gave to Sam S.
- I discussed the new Sup position with Pete.
- I left early to train for D'ville.
- See attached notes.


- 3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 07-02-11

Friday, July 1, 2011

- Clear warm.
- I took my jeep in for PM.
- I chaired the MEP CCO meeting and discussed status and actions for all MEP CCO's.
- Worked on diaries and prepared for next week's vacation by clearing my desc and emails, etc.

Saturday and Sunday, July 2 & 3, 2011

- No MEP work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER

Monday 6-27-11

- Discussion/Mtg w/ James Duxbury, Andrew, Martin
to discuss CCO 174 and plansheets changes
We eliminate 2 more sheets as those changes
will be on CCO 85

- Bob Zandjour - Questions regarding the lighting
requirements on the old bridge piers (E2-E4)

* Get latest letters from USCG

✓ * Send James Elevator Drawings to Clifton

- Champions Mtg.

Tuesday 6-28-11

Sam - Student Intern - Vargal called - Sam Arrived

FB \Rightarrow CT: Sub 2432,

- MEP Owner Mtg - See Agenda

- Met w/ Sam & gave him an intro for the job.

10:00 - CDMG Mtg ^{Steve} - Delivered sensor mounting plates.

Contact Carl -

Steve

324 1089

11:00 - Karen's Coordination Mtg -

* Someone is to check old ATP for CCO 188. $\frac{1}{2}$ revise,

9-29-11 - Wed

- Safety stand-down edit/review of Daryosh.
- PB/Teatner /ABF - Direction, RFI, bruised feelings.
- Set up Pete's going-away lunch for
- Island Mtg -
 - Updated duct bank - Design by ~~me~~ this Tuesday.
 - Need to order vaults ASAP. Between 10 & 3 weeks lead time.
- Urban Shield Mtg - Sheriff/CHP/Emergency response
 - Collaborative relationship: State, Fed's, International.
 - They want to use the bridge for this year's event.
 - October 14-16, 2011

Alameda County Sheriff's Office

Gregory J. Ahern, Sheriff

Thomas Wright

Captain

Airport Police Services
Marine Patrol Unit

Phone (510)563-2921
Cell (510)925-5939
Fax (510)568-6967
Email: twright@acgov.org



8980 Earhart Road
Oakland, CA 94621


Alameda County Sheriff's Office

Gregory J. Ahern, Sheriff

Casey Nice

Assistant Sheriff

Phone (510)208-9865
Cell (510)225-5970
Fax (510) 208-9872
Email: cnice@acgov.org



1401 Lakeside Dr, 12th Floor
Oakland, CA 94612-4305

Thurs 6-30-11

- Safety Stand-down.
- Met w/ Sam Sowko (Student) Directed his work
 - Talked to Dan Ross
- Met w/ Grady - Next safety mtg's every week
- Elevator Mtg.
 - Temp belts req'd for pull-back - No cover plates
 - Tem bolts - A325 - short lead-time
 - Permanent bolts 17 week lead time
 - Existing bolts are Dacromat. Environmental require
 - James - Overtravel - Under review
 - James - 1 wk for CCO 85 draft - Simultaneous review
 - Boom Modification - TYL working on.
- Add Clifton 3
to invitation for 2 wks
- Set up next elev. mtg
- Gave Sam S. Notes & Agenda to type for the next elevator mtg.
- Discussed Sup. position w/ Pete
- Left early for bike ride & Lucy's Play.

Friday 7-1-11

- Dropped off Jeep for PM
- Attended MET mtg for CCO's
- Discussed RFI's for CCO 72 w/ Warren
Signed the ATP letter & discussed / reviewed
CCO w/ April
- Edited Elevator into Minutes w/ Martin & sent
- Reviewed MSP for Sup. position.
- worked on diaries & emails through lunch.
- Cleaned office, Prepared for next wk's vac