

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 5	DATE: 8/16 to 08/20/10 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 7am STOP; 3:30pm	TEMPERATURE: MIN; 55 MAX; 65

WEATHER: **Some morning wet fog, No rain**

- Monday:
- I performed general SAS office work.
- Tuesday:
- I worked with Roberto on Quantity Record Sheets and CADB data entry for Estimate 52. I worked 2.5 hours of overtime.
- Wednesday:
- At 8am, I talked with Bill O'Sullivan, and signed the CCO 2 tickets for last weeks work. CCO 2 filter fabric installation and drainage inlet cleaning will continue tomorrow morning. Today, I continued working under the direction of Roberto on Quantity Record Sheets and CADB data entry for Estimate 52. I worked 3.0 hours of overtime.
- Thursday:
- At 7am, ABF had 2 laborers working on the Eastbound Skyway installing filter fabric into the drainage inlets, under CCO 2. At 10am, I attended a meeting with Roberto at ABF offices regarding estimate 52. Two representatives from ABF were present, Bob Lackey and Caroline Galle. At 11am, I met with Alex Schmitt about fence construction at the 6.5 acre site to be used for Bay Bridge storage site. We met with Bailey Fence workers Fred Chavez, 510-750-0049, and Paul Higginbotham, 510-695-9163, whom are working on the fence today under CCO 96. They will be working from 7am-3pm for the next 4 days approximately. I continued working on estimate 52 for Roberto inputting data into CADB. I worked 2.0 hours of overtime.
- Friday:
- At 7am, I opened the gate for Bailey Fence Company at the storage facility. At 7:30am, 2 laborers from ABF started work on the filter fabric installation on the Skyway and approach area. Bailey fence arrived around 8:30am, and started putting poles in holes at the marked out locations. At 4:30pm, Bailey Fence was done for the day. ABF completed the filter fabric work on the Skyway and Oakland Touchdown sections of the Bridge. I worked 1.5 hours of overtime today.

12 FEB-13 AM 11:08 17646

SIGNATURE Brian Christopher Wolcott	TITLE T.E & Office Engineer, SAS
---	--