

04-0120F4  
04-SF, ALA-80-  
12.2/14.3, 0.0/2.7

## Assistant Resident Engineer

### Report

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

SAS Bridge Travelers/Skyway cleanup

Robert Kobal

Week of 2012-01-30

#### **Mon 2012-01-30**

Came in to work briefly to attend general staff meeting because of anticipated information from Tony Anziano (did not attend) and also to discuss change orders with Balan and Bill Casey.

- CCO 224- discussed problems with painting only half the post base- We decided this cco would only include prime painting. Finish painting and caulking would be done as a different CCO/contract.
- Updated Bill on approach to scope for CCO 217S1 and also how bolt cap removal is spread out among CCOs.

Mark MacDonald informed me that field work on the skyway is shutting down for several weeks as the crew has been pulled to the cable work due to spotty availability of materials for the Skyway.

Attended ABF/CT senior staff meeting.

Requested from James Duxbury expedited review of submittals 2608 and 2593.

Vacation for rest of day, 8hrs vacation charged on timesheet.

#### **Tue 2012-01-31**

Prepared for and Chaired Skyway cleanup meeting- see meeting notes.

Reviewed TYLin response to Sub 2593.

Discussed plan sheet 1161R4 edits with Andrew Baumberger, Roy Scott, and Himanshu Bhartiya stemming from ABF comments. Andrew to incorporate comments for cco 183S1.

Yongxin Liu concurred with cco 199 plan sheets via email.

Discussed RFI 2731 questions with Clive Endress, his preferences to be incorporated into the RFI response and a revision to CCO 192.

#### **Wed 2012-02-1**

Visited Skyway service platforms with Bill Zanetich to view as built connection details. Muthana Omran was invited but did not attend. Another site visit to be scheduled with Muthana and should include Ken Brown to discuss changes to the connection that are necessary.

Dentist appointment PM

ARE Report  
SAS Bridge Travelers/Skyway cleanup  
Robert Kobal

Page 2 of 2

**Thur 2012-02-2**

Attended Safety meeting

Discussed Traveler supplementary platforms with Chris Bausone, RFI to be submitted.

Traveler meeting- see meeting notes.

Reviewed Bikepath handrail gate track and wheel changes.

**Friday 2012-02-3**

Discussed CCO 183S1 pricing with Balan. Tried to select a date for trip to Westmont per Bill Casey request.

Worked on CCOs 217S1, 224.

  
Robert Kobal  
Senior TE