

09/06/2012 (8 hours activity)

## SAS LOAD TRANSFER

### Activity at the North Span:

#### STEP 1 LOAD TRANSFER:

- Cable Jacking Phases 1c, 1b, 1e, 1f and 1g are being completed; the other phases remain until the OBG welding is completed. It is expected the mentioned steps to be completed on Friday Sep. 7, 2012.

#### The involved crew:

- Antony Costa
- Jonathan Biskner
- James Wilkerson
- Drew Stclair
- Augie solis
- Casey Lux

#### The Hydraulic Pumps:

- ABF002456 (PP10 & PP14)
- ABF001701 (PP18 & PP22)
- ABF00----- (PP26 & PP30)
- ABF001705 (PP46 & PP50)
- ABF002457 (PP52 & PP54)
- ABF001711 (PP58 & PP62)
- S.N.: A02709006C (PP66 & PP70)
- ABF001710 (PP74 & PP78)
- ABF001712 (PP82 & PP86)
- ABF001707 (PP90 & PP94)
- ABF002452 (PP98 & PP102)

Prepared by: Abbas Iranmanesh