

09/07/2012 (8 hours activity)

SAS LOAD TRANSFER

Activity at the North Span:

STEP 1 LOAD TRANSFER:

- Cable Jacking Phase 1g was completed for the following Panel Points before noon:

Panel Point	Gage Pressure(psi)
18	3750
26	3700
34	3100
50	4000
58	3800
70	4400
82	4400
94	4700
104& 106	8700

The work was discontinued because of the uncompleted welding of the East end OBG.

The involved crew:

- Antony Costa
- Jonathan Biskner
- James Wilkerson
- Drew Stclair
- Augie solis
- Casey Lux

The Hydraulic Pumps:

- ABF002456 (PP10 & PP14)
- ABF001701 (PP18 & PP22)
- ABF00----- (PP26 & PP30)
- ABF001705 (PP46 & PP50)
- ABF002457 (PP52 & PP54)
- ABF001711 (PP58 & PP62)
- S.N.: A02709006C (PP66 & PP70)
- ABF001710 (PP74 & PP78)
- ABF001712 (PP82 & PP86)
- ABF001707 (PP90 & PP94)
- ABF002452 (PP98 & PP102)

Prepared by: Abbas Iranmanesh

