



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 147 Date: 02-Feb-2010 Tuesday

Inspector Name: Travis, Mike Title: Consultant

Inspection Type: No Inspection

Shift Hours: 06:00 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Lai, Gary Approved Date: 03-May-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Dehumidification System**

Meeting held after the MEP meeting to discuss the Dehumidification ducting and the penetrations in the bridge structure. The meeting took place in the working drawing campus conference room. The following people were present at the meeting: Bill O'Sullivan (ABF), Bill Ferrell (FWS), Michael Travis (Caltrans). The following items were discussed:

- (1) OBG East end Dehumidification units and ducting.
- (2) Tower Top Unit and ducting.

The following items need to be followed up on:

- (1) Tower top unit clearance in front of unit.
- (2) The ducting penetrations for the two east end units which includes the Bottom Plate penetrations, Floor Beam penetration, and Vertical Plate penetrations.

\*\*\*\*\*

**MEP Meeting (Caltrans-Design-Contractor)**

Meeting held to discuss all MEP Issues that are still pending clarification, solution or processing. The following key issues were discussed at the meeting:

RFI Status - CCO Status - Shop Drawing Status - Submittal Status - Construction Issues.

\*\*\*\*\*

**Pre-MEP Meeting (Caltrans-Design)**

Meeting held to discuss status of RFI's, CCO's, and MEP issues.

The following key items were discussed:

RFI Status - CCO Status - Submittal Status - constructability Issues - Inspection Procedure Guidelines.

\*\*\*\*\*

**Team China Communication**

Teleconference Meeting between Team China (ZPMC Factory) and Team Oakland (Pier 7) to discuss status of fabrication and any MEP Issues.

