



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 006 Const Calendar Day: 149 Date: 04-Feb-2010 Thursday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:30 pm Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 05-Apr-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day  If no, explain:

Diary: Dispute  
**General Comments**  
Started Moving Lift 1-E

04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute  
**General Comments** 056 E-L01-OBG.056   
OBG Erection Activities at Site  
  
·ABF people started working at 7:00 AM.  
·ABF was ready to move the Lift 1-E. They started to move about 7:45 AM.  
·It took about 15 minutes to make it move about 1/2 PP of the Temporary Truss.  
·By 4 PM it became cloudy and it started to pour by 4:15 PM. ABF decided to stop pushing Lift 1-E.  
·It was chained and secured at the temporary truss.  
·At the end, the forward edge of the Lift was at Truss Panel Point 8.5, which is 1/2 PP east of Tower 2-B at E-Line.  
  
Additional Work at or outside of site:  
  
·Ty-Lin informed that ABF will work on Lift 2-E tomorrow.  
·Myself and Masoud worked on preparation of check list for Lift 2-E.  
·Talked with ABF superintendent Allen Kent to get the names and the list of equipment. He says that he is not required to give this. It is not in the contract.  
·Talked with John Callaghan of ABF. He mentioned that he will give the list of the names of the people only next day. He seemed to be more cooperative.  
·Lalit, David and Philip stayed late.  
  
Charged 1 hr OT.