



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 008 Const Calendar Day: 150 Date: 05-Feb-2010 Friday

Inspector Name: Travis, Mike Title: Consultant

Inspection Type: No Inspection

Shift Hours: 06:00 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Lai, Gary Approved Date: 03-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:	Dispute
Dehumidification System	<input type="checkbox"/>
Phone conversation with Dan Turner (TYLin) about the placement of the penetration in the Vertical Plates for the dehumidification ducting. The penetration was not installed in the first submittal sheets. The location was discussed with ABF and FSW as to the most practical location to provide installation possible with out any conflicts.	

Material Inspection	<input type="checkbox"/>
Talked with Barb McDowell (Materials & MOH) about CEM-3101 Notice of Materials to be inspected (Electrical). The inspection procedure for field inspection and documentation required to be submitted.	

MEP CCO Weekly Status Meeting	<input type="checkbox"/>
Meeting held to discuss the ongoing status of the MEP CCO's . Schedule of the CCO's to be delivered to the Contractor. Also Rfi's and CCR relating to the CCO's.	