



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 003 Const Calendar Day: 163 Date: 18-Feb-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 19-Feb-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work for the 2nd day on house keeping . Prepare the edge of E - 2 for the lower back bar welding , prepare for the seismic splices , & complete the South platform between E2 - E3 for U ribs connection . Crews started on house keeping at 7:10 AM. They were done at 8:30 AM.

After that , crews had to pull out of E - 2 box girder the excess materials to build the new platform between E3 - E4 . Crews had to pull out of the site the main stair case from the East side of E - 2 & store it on the top deck . They had to sort the temporary bolts & washer & prepare them to be handy for the seismic connection installations when E -3 is set in place . Crews were done at 12:00 PM.

In the afternoon , crews had to work on the edge of E - 2 box . Crews had to grind , & clean the edge of the bottom plates in order for the welders to place & tack weld the lower back bars . Crews started at 12:45 PM.

In addition tot hat , crews had to help the other crews with E - 3 adjustment & alignment . Erect the main stair case on E - 3 . Crews were done at 5:20 PM. They had to wrap up their tools & equipment . Crews were done at 5:30 PM.

Jordan & Mitch had to work on the top of the deck . Crews had to prepare for the top back bar weld , they had to grind & clean the edge of the plates on E - 1 & E - 2 & the back bar , cover the area with aluminum insulator to keep the area of getting rusty again . Crews started at 10:00 AM.

In addition to that , crews had to set in place the top back bar . They had to drive wedges between the back bar & the U ribs to have full contact between the back bar & the top plates . Crews were done at 3:00 PM. ABF labors had to cover the entire length of the deck with tarp & place weights to keep the cover in place

After that , crews had to prepare their equipment & tools for welding the back bar . They had to run thru the deck opening their power lines , welding equipment & materials . Crews were done at 5:00 PM. They left at 5:30 PM.

Rory & Jeremy had to work on E - 1 , E - 2 bottom plates . Crews had to weld for the temporary equipment brackets 30 pieces of accessories . 15 pieces on each side . Crews started at 11:00 AM. They had to clean the surface of the bottom plate , & weld the plates , crews were done at 4:00 PM.

After that , crews had to place 15 brackets & 30 wedges . Crews were done at 5:20 PM. They left at 5:30 PM.

Jason & I had to do bolts & pins counts on the U ribs stiffeners . We were done at 5:00 PM.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 003

Date: 18-Feb-2010

Thursday

Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00	<input type="checkbox"/>