



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 004 Const Calendar Day: 164 Date: 19-Feb-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 6:30 PM Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 20-Feb-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on welding preparations , E - 2 & E - 3 connections , Crews started at 7:00 AM.

Darryl , Jose , Jacob , Walter , & Paul had to work on E - 2 & E - 3 welding preparation . Crews had to grind the edge & the side of the box cross section plates . Crews started on E - 2 at 7:10 AM. They were done at 8:00 AM. They started on E -3 side at 8:10 AM. They were done at 1:50 PM.

In addition to that , crews had to work with the other crews on mobilizing E - 3 to set it in place . Mobilizing E - 3 started at 2:00 PM. The box girder was in place at 2:50 PM.

After that , Crews started to work on the seismic connections . Walter & Jose had to work on the lower T beams , Paul & Darryl started on the North T beams . Crews had to place 12 temporary bolts & 36 drift pins on each T beam .

Then , crews had to work the lower side plates . Crews had to remove the hydraulic jacks , rods , & place the side plates , & place the minimum required # of bolts & pins . Crews were done at 5:50 PM. They left at 5:55 PM.

At 3:20 PM. Carlos , Josh , Steve Pastete , Gabriel , & Ryan came to the site to help the other crews to speed up the work . Crews had to work on the seismic connections .

Carlos , Ryan , & Josh had to work on the North U ribs . Crews completed U ribs # 35 , 37 , & 39 . Steve , Gabriel , & Jacob had to work on the South U ribs . Crews completed U ribs # 1 & 3 .

Crews had to place 8 temporary bolts on each side of the U rib , & 12 drift pins . Crews started at 3:30 PM. Carlos , Steve , Ryan , Gabriel , & Josh were done at 5:25 PM. Crews left at 5:30 PM.

Jeremy & Rory had to work on the lower back bars . Crews had to place the back bars , drive wedges thru the brackets to adjust the bottom plates in order to be within the tolerance . Crews started at 7:30 AM. Crews had to work on the tolerance adjustment with welding inspectors Rick Bettencourt , & Tom Pasquallone , & Jessie Cayabyab . Crews were done at 12:00 PM.

In the afternoon , Rory & Jeremy had to prepare to weld the temporary equipment brackets on the South wing plates . Crews had to clean the edge of the plates on E - 1 & E - 2 . They had to grind 36 spots to install 18 brackets . Crews were done at 3:30 PM. Crews left at 3:40 PM.

Mitch & Jordan had to prepare the welding machines for the lower back bar welding . Crews had to assemble 4 new welding machines , run the gas line to E - 1 , connect the manifold to the gas line & connect one gas line for each welding machine , run & hook the power lines . Crews had to stand by waiting for the welding inspectors to give the approval to tack weld the back bar . No welding was performed today . Crews left at 3:30 PM.

David & I had to check for the seismic connections & sign the daily inspection tracking log for today work .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 004 Date: 19-Feb-2010 Friday

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	PAUL GOOD	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	3.00	0.00	11.00		<input type="checkbox"/>

