



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 168 Date: 23-Feb-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 am 04:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 05-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary: Dispute
General Comments
Contractor continued bolting and welding Lifts 1E, 2E, and 3E.
The contractor erected Lift 4E.

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
General Comments 056 E-L03-OBG.056
I measured all the pedestal heights for Lifts 1E, 2E, and 3E (all were on shims), and reported the data to the designer. The contractor continued bolting and welding these three lifts. For labor, and for a detailed description of the bolting and welding operation, see bolting and welding group diaries.

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
General Comments 056 E-L04-OBG.056
The Left Coast Lifter raised OBG Lift 4E onto the east truss, and the shear plates were installed. For labor, see M. Modanlou's diary for this date.