



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:39 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 169 Date: 24-Feb-2010 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 01-Mar-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

**LIFT 1W**

1-The following ABF workers completed putting in place the splice plates of the U-Rib stiffeners with two temporary bolts:

- Ethan Kent
- Matt Chamberlain

Equipment: Man lift ID # 477-40-5024

**LIFTS 1W& 2W**

2-The following ABF workers cleaned the OBG lifts and put plywood on top of the T-Stiffeners to facilitate any future work. They stopped working in the afternoon.

- Jose Prado
- Ignacio Garcia

**Cradle 5E**

3-The following ABF workers welded two plates with a hole perpendicular to the cradle side beam. They stopped working around 3:15.

- Bob Russel
- Mike Maday

Equipment: Man lift ID# 477-40-5029

**Office Work:**

1-Reviewed and finalized the submittals SUB-305R16, SUB-1071R6, SUB1489R0, and SUB-1071R7.

2-Continued working on the details for Sea Transportation of lifts 5 & 6.

